

County: Attala
 Permit #: _____
 Driller: Thomas Drilling
 Date drilling completed: 12-8-07

Well Driller Report and Well Log

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Well #: M-90
 Elevation: _____
 Log #: _____

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Brady Richardson</u>	Latitude: <u>33° 05.154</u> Longitude: <u>89° 32.901</u>
Mailing Address: <u>2088 Attala Rd 2213</u>	Method of Lat/Long (circle each): <u>09</u> Conventional Survey <u>54</u>
<u>Kosciusko MS 39090</u>	USGS quad, <u>Handheld GPS</u> Survey-grade GPS <input checked="" type="checkbox"/>
City State Zip Code	<u>NW 1/4 SE 1/4 Sec 11</u> T <u>14 N</u> Rng <u>7 E</u>
Telephone No. () _____	Distance <u>1/2</u> Miles Direction <u>NE</u> of <u>Kosciusko</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 12-8-07 Date well drilling completed: 12-8-07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 23 feet above or below (circle one) land surface Date measured: 12-8-07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 130 Well depth: 130' Well grouted to a depth of 10 + feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 110 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 20 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: .010 inches Setting depth: From 110 feet to 130 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

David S. Thomas 0-147
 Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

If well telescopes please sketch below and show depths

RECEIVED
 DEC 14 2007
 BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report

County: Attala
 Permit #: _____
 Driller: Thomas Drilling
 Date completed: 12-4-07

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Acct #: _____
 Well: M-90
 Elevation: _____

This report must be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump. A copy of Part 1 of this report must be attached to this report.

Well Owner Information	Well Location
Owner Name: <u>Brady Richardson</u>	Latitude: <u>33° 05.154</u> Longitude: <u>89° 32.901</u>
Mailing Address: <u>2088 Attala Rd 2213</u>	Method of Lat/Long (circle one): <input type="checkbox"/> Conventional Survey, <input checked="" type="checkbox"/> USGS quad, <input checked="" type="checkbox"/> Hand-held GPS, <input type="checkbox"/> Survey-grade GPS
<u>Kosciusko MS 39090</u> City State Zip Code	1/4 _____ 1/4 Sec <u>11</u> Twn <u>14N</u> Rng <u>7E</u>
Telephone No. () _____	Distance _____ Direction _____ Nearest Town _____ <u>1/2</u> Miles <u>NE</u> of <u>Kosciusko</u>

Pump Type	Power Type
Circle one	Circle one
Air Lift <input type="checkbox"/> Jet <input type="checkbox"/> <input checked="" type="checkbox"/> <u>Submersible</u>	Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/>
Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine <input type="checkbox"/>	<input checked="" type="checkbox"/> <u>Electric Motor</u> <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO
Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well <input type="checkbox"/>	Windmill <input type="checkbox"/> Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor <u>1/2</u>
Date Pump Installed: <u>12-9-07</u>	Setting Depth: <u>80</u> feet
Rated Pump Capacity: <u>19</u> Gallons Per Minute	Number of Stages: <u>11</u>

Pump Test Data	Method of Measuring Water Level
Circle one	Circle one
Date Well Tested: <u>12-9-07</u>	Air Line <input type="checkbox"/> Electric Measurement Line <input type="checkbox"/> Steel Tape <input type="checkbox"/>
Static Water Level (A): <u>23</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>40</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>17</u> Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>40</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): <u>1</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

David S. Thomas 0-147
 Print Name of Pump Installer and License No. (if applicable)

[Signature]
 Signature of Pump Installer

RECEIVED

DEC 14 2007

BY: OLWR

RECEIVED
OFFICE OF THE
ATTORNEY GENERAL