

Job # 7468

County: Bolivar  
 Permit #: 0242135  
 Driller: Pete's Well Drilling  
 Date drilling completed: 8-22-07

### Well Driller Report and Well Log

Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: A-112  
 L. S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

| Well Owner Information                                                                                | Well Location                                                                                             |
|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|
| Owner Name: <u>Proceeders</u>                                                                         | Latitude: <u>34° 03' 48" N</u> Longitude: <u>90° 47' 25" W</u>                                            |
| Mailing Address: <u>Brushy Lake Farms</u><br><u>7 Cypress Ridge Dr.</u><br><u>Clarksdale MS 38614</u> | Method of Lat/Long (circle one): <u>Conventional Survey</u><br>USGS quad, Hand-held GPS, Survey-grade GPS |
| City: _____ State: _____ Zip Code: _____                                                              | SW 1/4 SE 1/4 Sec <u>2</u> Twn <u>25N</u> Rng <u>6W</u>                                                   |
| Telephone No. <u>662 627-7827</u>                                                                     | Distance: <u>4</u> Miles Direction: <u>NW</u> of Nearest Town: <u>Duncan</u>                              |

**Well Data**

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 8-22-07 Date well drilling completed: 8-22-07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 28 feet above or below (circle one) land surface Date measured: 8-22-07

Method of Measurement (circle one) steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 100' Well depth: 100' Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 60 feet Casing diameter: 16 inches Type of casing: PVC

Screen length: 40 feet Screen diameter: 16 inches Type of screen: PVC

Screen slot size: .032 inches Setting depth: From 60 feet to 100 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Pete's Well Drilling 0431  
Print Name of Water Well Contractor and License No.

[Signature]  
Signature of Water Well Contractor

RECEIVED  
 SEP 18 2007  
 BY: OLWR

If well telescopes please sketch below and show depths.

