

# State Well Report

## Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_  
Well #: D-140  
L. S. Elevation: \_\_\_\_\_  
E-log #: \_\_\_\_\_

County: Bolivar  
Permit #: \_\_\_\_\_  
Driller: Willie L. Bryant  
Date drilling completed: 9-13-05

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Mary Spearman</u>	Latitude: <u>33° 55' 019"</u> Longitude: <u>090° 45' 488"</u>
Mailing Address: <u>P.O. Box 68</u>	Method of Lat/Long (circle one): Conventional Survey
<u>Winstonville MS 38781</u>	USGS quad, <u>(Hand-held GPS)</u> Survey-grade GPS
City State Zip Code	<u>NW 1/4 SE 1/4 Sec 13 Twn 24N Rng 6W</u>
Telephone No. <u>(662) 741-2672</u>	Distance Direction Nearest Town <u>4</u> Miles <u>NW</u> of <u>Winstonville</u>

**Well Data**

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 9-13-05 Date well drilling completed: 9-13-05

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 33' feet above or (below) (circle one) land surface Date measured: 9-13-05

Method of Measurement (circle one) steel tape electric tape air line other: Rope + weight

Hole depth: 100' Well depth: 100' Well grouted to a depth of 10' feet

Type of grout (circle one): Cement (Bentonite) Mix

Casing length: 80 feet Casing diameter: 4 inches Type of casing: PVC 160

Screen length: 20 feet Screen diameter: 4 inches Type of screen: PVC SCH 40

Screen slot size: .013 inches Setting depth: From 80' feet to 100' feet

Type of completion (circle all applicable): (Gravel packed) Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: 0 feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): (No log run) Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Willie L. Bryant 0-639

Willie L. Bryant RECEIVED

OCT 13 2005

BY: OLWR



# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

**For Office Use Only:**

Aquifer: \_\_\_\_\_  
 Well #: D-140  
 Elevation: \_\_\_\_\_

County: Bohilar  
 Permit #: \_\_\_\_\_  
 Driller: Willie L Bryant  
 Date completed: 9-15-05

**This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.**

Well Owner Information	Well Location
Owner Name: <u>Mary Spearman</u>	Latitude: <u>33° 55.019</u> Longitude: <u>090° 45.488'</u>
Mailing Address: <u>P.O. Box 68</u>	Method of Lat/Long (circle one): <input type="radio"/> Conventional Survey,
<u>Winstonville MS 38781</u>	USGS quad, <input checked="" type="radio"/> Hand-held GPS, <input type="radio"/> Survey-grade GPS
City State Zip Code	<u>1/4</u> <u>1/4</u> Sec <u>13</u> Twn <u>24N</u> Rng <u>6W</u>
Telephone No. ( <u>662</u> ) <u>741-2672</u>	Distance Direction Nearest Town
	<u>1/4</u> Miles <u>NW</u> of <u>Winstonville</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input type="radio"/> <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>2 HP</u>
Date Pump Installed: <u>9-15-05</u>	Setting Depth: <u>70'</u> feet
Rated Pump Capacity: <u>80</u> Gallons Per Minute	Number of Stages: <u>6</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>9-15-05</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>33'</u> Feet Below Land Surface	Other (specify): <u>Rope + weight</u>
Pumping Water Level (B): <u>37'</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>4'</u> Feet Below Land Surface	Well yielded <u>79</u> GPM with a drawdown of
Test Pumping Rate: <u>79</u> Gallons Per Minute	<u>4</u> feet after <u>5</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>5</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Willie L. Bryant 0-639  
 Print Name of Pump Installer and License No. (if applicable)

Willie L. Bryant  
 Signature of Pump Installer

**RECEIVED**  
 OCT 13 2005  
 BY: OLWR