

DW 25

State Well Report Part 1 - Driller's Log

County: Choctaw
Permit #: MS Line 07796M
Driller: Randy Salers
Date drilling completed: 4-26-07

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:
Aquifer: _____
Well #: D-108
L. S. Elevation: _____
E-log #: _____

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

Information on Well Owner <i>(Landowner if borehole is not for a water well)</i>	Well or Borehole Location
Owner Name: <u>MS Lignite Mining Co.</u>	Latitude: <u>33° 22' 50"</u> Longitude: <u>89° 15' 48"</u>
Mailing Address: <u>1000 McIntire Rd</u> <u>Akerman, MS 39735</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, <u>Survey-grade GPS</u>
City: _____ State: _____ Zip Code: _____	<u>SE 1/4 NE 1/4 Sec 32 Twn 18N Rng 10E</u>
Telephone No. <u>(662) 387-5200</u>	Distance: <u>2.5</u> Miles Direction: <u>NW</u> of Nearest Town: <u>Chesley</u>

Well / Borehole Data

Date drilling started: 9-26-07 Date drilling completed: 1-5-07 Hole depth: 207' Hole diameter: 4 3/4"

Location of the source of any surface water used for drilling: Littly Bayou Creek

Method of dosing and volume of Chlorine used in drilling and development: 1 gal bleach to 50 gal water

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): Century Geophysical Corp.

Purpose of borehole (check one): Water Well Geotechnical/Geological Investigation Ground Source Heat Pump

Seismic Survey Other (describe) _____

If drilling is not related to water well construction, skip the remainder of this block

Purpose of Well (check one): Home Industrial Public Supply Irrigation Fish Culture Other: _____

If a flowing well, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 88 feet above or below (circle one) land surface Date measured: 1-20-07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Well depth: 193 Well grouted to a depth of 150 feet Type of grout (circle one): Neat Cement Bentonite Mix

Casing length: 155 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 30 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 0.01 inches Setting depth: From 155 feet to 185 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. *If telescoped or more than one screen, describe on next page*

RECEIVED
MAY 04 2007
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

County: Choctaw
 Permit #: _____
 Driller: Randy Salers
 Date completed: 4-26-07
Copy information from block on Part 1

For Office Use Only:

Aquifer: _____
 Well #: D-108
 Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>MS Lignite Mining Co.</u>	Latitude: <u>33°22'50"</u> Longitude: <u>89°15'48"</u>
Mailing Address: <u>1000 McEnire Rd</u> <u>Akerman, MS 39735</u>	Method of Lat/Long (check one): Conventional Survey _____, USGS quad _____, Hand-held GPS _____, <u>Survey-grade GPS</u>
City _____ State _____ Zip Code _____	<u>SE 1/4 NE 1/4 Sec 32 T 18N R 10E</u>
Telephone No. <u>(662) 387-5200</u>	Distance _____ Direction <u>NW</u> of <u>Choctaw</u>

Pump Type Circle one	Power Type Circle one
Air Lift _____ Jet _____ <u>Submersible</u>	Diesel Engine _____ Gasoline Engine _____ Natural Gas _____
Bucket _____ Piston _____ Turbine _____	<u>Electric Motor</u> _____ Hand _____ Tractor PTO _____
Centrifugal _____ Rotary _____ Flowing Well _____	Windmill _____ Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>.5</u> _____ feet
Date Pump Installed: <u>2-3-07</u>	Setting Depth: <u>153</u> _____ feet
Rated Pump Capacity: <u>7.5</u> Gallons Per Minute	Number of Stages: _____

RECEIVED
 MAY 04 2007
 BY: OLWR

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>1-20-07</u>	Air Line _____ <u>Electric Measuring Line</u> _____ Steel Tape _____
Static Water Level (A): <u>88</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>150</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>62</u> Feet Below Land Surface	Well yielded <u>3</u> GPM with a drawdown of
Test Pumping Rate: <u>3</u> Gallons Per Minute	<u>62</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Randy Salers MS Lic 0779 GM
 Print Name of Pump Installer and License No. (if applicable)

Randy Salers
 Signature of Pump Installer