

# State Well Report

## Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_  
Well #: N-92  
L. S. Elevation: \_\_\_\_\_  
E-log #: \_\_\_\_\_

County: Clarke  
Permit #: \_\_\_\_\_  
Driller: Roy V. West Drilling  
Date drilling completed: 3-22-07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>John Haven</u>	Latitude: <u>32° 02' 00"</u> Longitude: <u>88° 36' 00"</u>
Mailing Address: <u>212 C.R. 870</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Quitman</u> <u>MS</u> <u>39355</u> City State Zip Code	<u>SE ¼ NE ¼</u> Sec <u>12</u> Twn <u>2N</u> Rng <u>10E</u>
Telephone No. <u>(256) 721-3635</u>	Distance Direction Nearest Town <u>6</u> Miles <u>E</u> of <u>Quitman</u>

### Well Data

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 3-21-07 Date well drilling completed: 3-22-07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 91 feet above or below (circle one) land surface Date measured: 3-22-07

Method of Measurement (circle one): steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 240 Well depth: 240 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 230 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC Slotted

Screen slot size: 10/10 inches Setting depth: From 230 feet to 240 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

David A. West 0-672  
Print Name of Water Well Contractor and License No.

[Signature]  
Signature of Water Well Contractor

RECEIVED

APR 20 2007

BY: OLWR



# STATE WELL REPORT

## Part 2

Pump Installer's Completion Report  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_

Well #: N-92

Elevation: \_\_\_\_\_

County: Clarke  
 Permit #: \_\_\_\_\_  
 Driller: Roy V. West Drilling  
 Date completed: 3-22-07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>John Hoven</u>	Latitude: <u>32° 02'</u> Longitude: <u>88° 36'</u>
Mailing Address: <u>212 CR 870</u>	Method of Lat/Long (circle one): <input type="radio"/> Conventional Survey,
<u>Quitman</u> <u>MS</u> <u>39355</u>	USGS quad, Hand-held GPS, Survey-grade GPS
City State Zip Code	<u>SE ¼ NE ¼ Sec 12 Twn 2N Rng 16E</u>
Telephone No. <u>(601) 721-3635</u>	Distance Direction Nearest Town
	<u>6</u> Miles <u>E</u> of <u>Quitman</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1</u>
Date Pump Installed: <u>3-22-07</u>	Setting Depth: <u>120</u> feet
Rated Pump Capacity: <u>19</u> Gallons Per Minute	Number of Stages: _____

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): _____ Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of
Test Pumping Rate: _____ Gallons Per Minute	_____ feet after _____ hours of pumping
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

David A. West 0-672 David A. West  
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED  
 APR 20 2007  
 BY: OLWF