

JAN-9-2002 08:00A FROM:

TO: 16013600535

P:1

#1

### State Well Report Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

County: Covington  
 Permit #: \_\_\_\_\_  
 Driller: Travis Boone  
 Date drilling completed: 5-29-07

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: H-22  
 L. S. Elevation: \_\_\_\_\_  
 B-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Bobby Atwood</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>1755 Hwy 588</u> <u>Seminary, MS</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
City: _____ State: _____ Zip Code: <u>39479</u>	<u>1/4</u> <u>1/4</u> Sec <u>33</u> Twn <u>8N</u> Rng <u>14W</u>
Telephone No. (____) _____	Distance: <u>4</u> Miles Direction: <u>N/E</u> of Nearest Town: <u>Seminary</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: Chicken farm

Date well drilling started: 5-29-07 Date well drilling completed: 5-29-07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 130 feet above or below (circle one) land surface Date measured: 5-30-07

Method of Measurement (circle one) steel tape electric tape air line other: StringLine

Hole depth: \_\_\_\_\_ Well depth: 245 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 225 feet Casing diameter: 4 inches Type of casing: Sch 40

Screen length: 20 feet Screen diameter: 4 inches Type of screen: Sch 40

Screen slot size: 8 inches Setting depth: From 225 feet to 245 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development  
 Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Travis Boone 0-514  
 Print Name of Water Well Contractor and License No.

Travis Boone  
 Signature of Water Well Contractor

RECEIVED  
 JUN 26 2007  
 BY: OLWR



JAN-9-2002 08:00A FROM:

TO: 16013600535

P:2

# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39229-0631  
 (601)961-5210  
 (601)354-6938 (fax)

County: Louisiana  
 Permit #: \_\_\_\_\_  
 Driller: Travis Boone  
 Date completed: 5-30-07

**For Office Use Only:**  
 Aquifer: \_\_\_\_\_  
 Well #: H-22  
 Elevation: \_\_\_\_\_

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Bobby Atwood</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>1755 Hwy 588</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Sherman, MS</u>	USGS quad, Hand-held GPS, Survey-grade GPS
<u>39479</u>	_____ 1/4 _____ 1/4 Sec. <u>33</u> Twp. <u>2N</u> Rng. <u>14W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. ( ) _____	<u>4</u> Miles <u>NE</u> of <u>Sherman</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piton Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>5</u>
Date Pump Installed: <u>5-30-07</u>	Setting Depth: <u>170</u> feet
Rated Pump Capacity: <u>50</u> Gallons Per Minute	Number of Stages: _____

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>130</u> Feet Below Land Surface	Other (specify): <u>String Line</u>
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shot in head: _____ feet
Drawdown ((B) - (A)): _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>60 DE</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Travis Boone  
 Print Name of Pump Installer and License No. (if applicable)

Travis Boone  
 Signature of Pump Installer

RECEIVED

JUN 26 2007

BY: OLWR