

State Well Report

Part 1

Mississippi Department of Environmental Quality

Office of Land and Water Resources

P.O. Box 2309
Jackson, MS 39225

For Office Use Only

Aquifer: _____

Well #: M 309

L.S. Elevation: _____

E-Long #: _____

County: DESOTO
Permit #: _____
Driller: BOB SMITH
Date drilling complet: 10-11-11

State Law requires that this report be prepared by the driller in detail and filled will the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Sam Ulane</u>	Latitude: <u>34° 46' 25"</u> Longitude: <u>89° 51' 19"</u>
Mailing Address: <u>5260 ALHABIA RD</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>COCKRUM MS 38618</u>	<u>SW 1/4 SE 1/4 Sec 32 Twn 135 Rng R6w</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 233 1057</u>	<u>3 Miles W of COCKRUM</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other _____

Date well drilling started: 10-11-11 Date well drilling completed: 10-11-11

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 98 feet above of below (circle one) land surface Date measured: 10-12-11

Method of Measurement (circle one) steel tape electric tape air line other: LINE + WEIGHT

Hole Depth: 160 Well depth: 160 Well grouted to a depth of 10 feet

Type of grout: (circle one) Cement Bentonite Mix

Casing length: 150 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 13 THOUS. inches Setting depth: From 150 feet to 160 feet

Type of completion (circle all applicable):
 Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____

Top of lap pipe or reduction incasing: _____ feet. If telescoped or more than one screen, describe on back

Logs run (circle one): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of oorganization running log(s): _____

I certify that the well drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

BOB SMITH 0-645
Print name of Water Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED
JUL 1 2011
BY: OLWR

State Well Report

Part 2

Pump Installer's Completion Report

Mississippi Department of Environmental Quality

Office of Land and Water Resources

P.O. Box 2309

Jackson, MS 39225

For Office Use Only

Aquifer: _____

Well #: M-309

Elevation: _____

County: DESOTO
Permit #: _____
Driller: BOB SMITH
Date completed: 10-12-11

This report be prepared by the pump installer in detail and filled with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>SAM WANE</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>5260 ADHABARD</u>	Method of Lat/Long (circle one): Conventional Survey USGS quad, Hand-held GPS, survey grade GPS
<u>COLOMATA MS. 38618</u>	<u>1/4 1/4 Sec 32 Twn 35 Rng 6W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 233-</u>	<u>3</u> miles <u>W</u> of <u>COCKLUM</u>

Pump Type Circle one	Power Type Circle one
Air lift Jet <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other(specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1 1/2</u>
Date Pump Installed: <u>10-12-11</u>	Setting Depth: <u>120</u> feet
Rated Pump Capacity: <u>20</u> gallons per min	Number of Stages: <u>13</u>

Pump Test Data	Method of Measuring Water Level circle one
Date Well Tested: <u>10-12-11</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level(A): <u>98</u> feet below Land Surface	Other(specify): <u>LINE + WEIGHT</u>
Rumping Water Level(B): _____ feet below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown[(B)-(A)]: _____ feet below Land Surface	Well yielded <u>26</u> GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>26</u> gallons per Minute	
Duration of Pump Test(minimum 4 hours): _____ hrs	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

BOB SMITH 0645 _____
Print Name of Pump Installer and License No. Signature of Pump Installer

RECEIVED
OCT 31 2011
BY: TULLER

