

County: Forrest

Permit #: MS-6W-16333

Driller: Griner Drilling Service Inc.

Date drilling completed: 7/3/2006

Well Driller Report and Well Log

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601) 961-5210
 (601) 354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: B-148

L.S. Elevation: _____

E-Log #: _____

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name <u>Enterprise Products</u>	Latitude: _____ " Longitude: _____ "
Mailing Address: <u>1265 Hwy 11</u>	Method of Lat/Long (circle one): <u>Conventional Survey,</u>
<u>Petal MS. 39465</u>	<u>USGS quad, Hand-held GPS, Survey-grade GPS</u>
City State Zip Code	<u>1/4 1/4 Sec 24 Twn 5n Rng 13W</u>
Telephone No. <u>(601) 582-7381</u>	Distance Direction Nearest Town <u>3 Miles N of Petal on Hwy 11</u>

Well Data

Purpose of Well (circle one) Home (Industrial) Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 3/1/2006 Date well drilling completed: 7/3/2006

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 90' feet above or below (circle one) land surface Date measured: 7/3/2006

Method of Measurement (circle one) steel tape (electric tape) air line other: _____

Hole depth: 350' Well depth: 310' Well grouted to a depth of 202' feet

Type of grout (circle one) (Cement) Bentonite Mix

Casing length: 202' feet Casing diameter 20" inches Type of casing: steel

Screen length: 100' feet Screen diameter 16" inches Type of screen: 304 stainless

Screen slot size: .020" inches Setting depth: From 220' feet to 310' feet

Type of completion (circle all applicable): (Gravel packed) (Underreamed) Telescoped Open hole Natural development
 Other (describe): _____

Top of lap pipe or reduction in casing: NA feet. **If telescoped or more than one screen, describe on back of page**

Logs run (circle all applicable): No log run (Electric) (Gamma Ray) Density Sonic Neutron Other: _____

Name of organization running log(s): Griner Drilling service

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Griner Drilling 0-581 Chel H. [Signature]
 Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

RECEIVED
 OCT 26 2007
 BY: [Signature]

If well telescopes please sketch below and show depths

STATE WELL REPORT

Part 2

Pump Installer's Completion Report

County: <u>Forrest</u>
Permit #: <u>GW 16333</u>
Driller: <u>Griner Drilling Service</u>
Date Completed: <u>8/30/2006</u>

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:	
Aquifer: _____	<u>B-148</u>
Well #: _____	<u>B-148</u>
Elevation: _____	_____

This report must be prepared by the pump installer in detail and filed with the Department with 30 days of the installation of pump. A copy of Part 1 of this report must be attached to the report.

Well Owner Information	Well Location											
Owner Name <u>Enterprise Products</u>	Latitude: _____ Longitude: _____											
Mailing Address: <u>1265 Hwy 11</u>	Method of Lat/Long (circle one): <input type="checkbox"/> Conventional Survey, <input type="checkbox"/> USGS quad, <input type="checkbox"/> Hand-held GPS, <input type="checkbox"/> Survey-grade GPS											
<table style="width: 100%; border: none;"> <tr> <td style="border: none;"><u>Petal</u></td> <td style="border: none;"><u>MS.</u></td> <td style="border: none;"><u>39465</u></td> </tr> <tr> <td style="border: none;">City</td> <td style="border: none;">State</td> <td style="border: none;">Zip Code</td> </tr> </table>	<u>Petal</u>	<u>MS.</u>	<u>39465</u>	City	State	Zip Code	<table style="width: 100%; border: none;"> <tr> <td style="border: none;"><u>1/4</u></td> <td style="border: none;"><u>1/4 Sec</u></td> <td style="border: none;"><u>24</u> Twn</td> <td style="border: none;"><u>5N</u> Rng</td> <td style="border: none;"><u>13W</u></td> </tr> </table>	<u>1/4</u>	<u>1/4 Sec</u>	<u>24</u> Twn	<u>5N</u> Rng	<u>13W</u>
<u>Petal</u>	<u>MS.</u>	<u>39465</u>										
City	State	Zip Code										
<u>1/4</u>	<u>1/4 Sec</u>	<u>24</u> Twn	<u>5N</u> Rng	<u>13W</u>								
Telephone No. <u>(601) 582-7381</u>	Distance <u>3</u> Miles <u>N</u> Direction of <u>Petal on Hwy 11</u> Nearest Town											

Pump Type Circle one	Power Type Circle one
<input type="checkbox"/> Air Lift <input type="checkbox"/> Jet <input type="checkbox"/> Submersible <input type="checkbox"/> Bucket <input type="checkbox"/> Piton <input type="checkbox"/> (Turbine) <input type="checkbox"/> Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well Other (specify): _____	<input type="checkbox"/> Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/> (Electric Motor) <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO <input type="checkbox"/> Windmill Other (specify): <u>#4</u> Horse Power Rating of Motor: <u>125</u> Setting Depth: <u>260'</u> feet Number of Stages: <u>5</u>
Date Pump Installed: <u>7/3/2006</u>	Rated Pump Capacity: <u>1000</u> Gallons per minute

Pump Test Data	Method of Measuring Water Level Circle One
Date Well Tested: <u>8/30/2006</u>	<input type="checkbox"/> Air Line <input type="checkbox"/> (Electric Measuring Line) <input type="checkbox"/> Steel Tape
Static Water Level (A): <u>90'</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>150'</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown {(B) - (A)}: <u>60'</u> Feet Below Land Surface	Well yielded <u>1000</u> GPM with a drawdown of _____
Test Pumping Rate: <u>1000</u> Gallons Per Minute	<u>60'</u> feet after <u>4</u> hours of pumping
Duration of Pump test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Griner Drilling 0-581
Print Name of Pump Installer and License No. (if applicable)

Chad H. [Signature]
Signature of Pump Installer

RECEIVED

OCT 26 2006

BY: OLWF