

BY: OLWR

APR 11 2013

RECEIVED

Signature of Water Well Contractor

Print Name of Water Well Contractor and License No.

RAYBORN DRILLING, INC. 0-60

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Name of organization running log(s):

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other:

Top of lap pipe or reduction in casing: feet. If telescoped or more than one screen, describe on back of page

Other (describe):

Type of completion (circle all applicable): Gravel packed Undrained Telescoped Open hole Natural Development

Screen slot size: inches .020 Setting depth: From 175 feet to 195 feet

Screen length: feet 20 Screen diameter: inches 4 Type of screen: PVC

Casing length: feet 175 Casing diameter: inches 4 Type of casing: PVC

Type of grout (circle one): Cement Bentonite Mix

Hole depth: feet 195 Well depth: feet 195 Well grouted to a depth of feet 10

Method of Measurement (circle one) steel tape electric tape air line other:

Static Water Level: feet above or below (circle one) land surface 135 Date measured: 3-25-13

If flowing, method of flow regulation: Valve Other (describe):

Date well drilling started: 3-25-13 Date well drilling completed: 3-25-13

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: Rig Supply

Well Data

Telephone No. (318) 757-3274

City State Zip Code: Ferriday LA 71334

Mailing Address: P.O. Box 1634

Owner Name: D + D Drilling Inc

Well Owner Information

Distance Miles 2.2 Direction N of Nearest Town Kirby MS

NW 1/4 NW 1/4 Sec 31 Twn 7N Rng 2E

USGS quad, Hand-held GPS, Survey-grade GPS

Latitude: 31.33.17 Longitude: 90.57.54

Well Location

30 days of completion of drilling of the well.

State Law requires that this report be prepared by the driller in detail and filed with the Department within

Permit #: County: Franklin Driller: Gary Rayborn Date drilling completed: 3/25/13

Mississippi Department of Environmental Quality Office of Land and Water Resources P.O. Box 10631 Jackson, MS 39289-0631 (601)961-5210 (601)354-6938 (fax)

State Well Report Part 1

For Office Use Only: Aquifer: Well #: B25 L.S. Elevation: 400 B-log #:

Central Lumber 31-6 #1

BY: OLWR

APR 11 2013

RECEIVED

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.  
RAYBORN DRILLING, INC. 0-60  
Print Name of Pump Installer and License No. (if applicable)  
Signature of Pump Installer

Pump Test Data Date Well Tested: 3/25/13 Static Water Level (A): 135 Feet Below Land Surface Pumping Water Level (B): Feet Below Land Surface Drawdown (B) - (A): Feet Below Land Surface Test Pumping Rate: 60 Gallons Per Minute Duration of Pump Test (minimum 4 hours): hours	Method of Measuring Water Level Air Line Electric Measuring Line Steel Tape Other (specify): For flowing well, measured shut in head: feet Well yielded 60 GPM with a drawdown of feet after hours of pumping
---	--

Pump Type Circle one Air Lift Jet Bucket Piston Centrifugal Rotary Flowing Well Turbine Submersible	Rated Pump Capacity: 60 Gallons Per Minute Date Pump Installed: 3/25/13 Other (specify): Diesel Engine Electric Motor Gasoline Engine Hand Tractor PTO Natural Gas Windmill Horse Power Rating of Motor: 5 HP Setting Depth: 168 feet Number of Stages: 11
---	---

Well Owner Information Owner Name: D + D Drilling, Inc. Mailing Address: P.O. Box 1634 Ferriday LA 71334 City State Zip Code Telephone No. (318) 757-3274	Well Location Latitude: 31° 33' 17" N Longitude: 90° 57' 54" W Method of Lat/Long (circle one): Conventional Survey USGS quad, Hand-held GPS, Survey-grade GPS NW 1/4 NW 1/4 Sec 31 Twn 7N Rng 2E Distance Direction of Nearest Town 2.2 Miles N of Kirby
--	--

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

County: Franklin  
 Permit #:  
 Driller: Gary Rayborn  
 Date completed: 3/25/13

Part 2  
 Pump Installer's Completion Report  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601) 961-5210  
 (601) 354-6938 (fax)

For Office Use Only:  
 Aquifer:  
 Well #: BAS  
 Elevation:

Central Lumber 31-6 #1