

County: Franklin  
 Permit #: \_\_\_\_\_  
 Driller: GREEN WATER WELL & SUPPLY, INC.  
 Date drilling completed: 3-15-13

# State Well Report Part 1

Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: J-73  
 L. S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Howard Herring</u>	Latitude: <u>31° 29' 21"</u> Longitude: <u>90° 48' 02"</u>
Mailing Address: <u>710 Homochitto Campout Rd SE Meadville MS 39653</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
City: _____ State: _____ Zip Code: _____	USGS quad: <u>Hand-held GPS</u> Survey-grade GPS
Telephone No. <u>(601) 384-7159</u>	<u>SW 1/4</u> <u>SW 1/4</u> Sec <u>15</u> Twn <u>6N</u> Rng <u>4E</u>
	Distance <u>4</u> Miles Direction <u>E</u> of Nearest Town <u>Meadville</u>

**Well Data**

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: CAMP SITES

Date well drilling started: 3-15-13 Date well drilling completed: 3-15-13

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 11 feet above or below (circle one) land surface Date measured: 3-15-13

Method of Measurement (circle one) steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 171 Well depth: 169 Well grouted to a depth of 150 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 149 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 20 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 1010 inches Setting depth: From 149 feet to 169 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development  
 Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable) No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

GREEN WATER WELL & SUPPLY, INC.  
 BRIAN D. McCLENDON, UNR-00000664

Print Name of Water Well Contractor and License No. Brian McCleendon  
 Signature of Water Well Contractor

RECEIVED  
 MAY 31 2013  
 BY: OLWR



# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

County: 5/25/13 Franklin  
 Permit #: \_\_\_\_\_  
 Driller: GRENN WATER WELL & SUPPLY, INC.  
 Date completed: 5/25/13

**For Office Use Only:**

Aquifer: \_\_\_\_\_  
 Well #: J73  
 Elevation: \_\_\_\_\_

**This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.**

Well Owner Information	Well Location
Owner Name: <u>Howard Herring</u>	Latitude: <u>31° 29' 22"</u> Longitude: <u>90° 48' 087"</u>
Mailing Address: <u>710 Homöchitto</u> <u>Campout Rd SE</u> <u>Meadville MS 39653</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, <u>Hand-held GPS</u> , Survey-grade GPS
City: _____ State: _____ Zip Code: _____	<u>SW ¼ SW ¼ Sec 15 Twn 6N Rng 4E</u>
Telephone No. <u>(601) 384-7159</u>	Distance: _____ Direction: _____ Nearest Town: _____
	<u>4</u> Miles <u>E</u> of <u>Meadville</u>

Pump Type Circle one	Power Type Circle one
Air Lift: Jet <input type="radio"/> <u>Submersible</u>	Diesel Engine <input type="radio"/> Gasoline Engine <input type="radio"/> Natural Gas <input type="radio"/>
Bucket: Piston <input type="radio"/> Turbine <input type="radio"/>	<u>Electric Motor</u> <input type="radio"/> Hand <input type="radio"/> Tractor PTO <input type="radio"/>
Centrifugal: Rotary <input type="radio"/> Flowing Well <input type="radio"/>	Windmill <input type="radio"/> Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3</u>
Date Pump Installed: <u>5/25/13</u>	Setting Depth: <u>50</u> feet
Rated Pump Capacity: <u>40</u> Gallons Per Minute	Number of Stages: <u>9</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>5/25/13</u>	Air Line <input type="radio"/> <u>Electric Measuring Line</u> <input type="radio"/> Steel Tape <input type="radio"/>
Static Water Level (A): <u>11</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>22</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>11</u> Feet Below Land Surface	Well yielded <u>52</u> GPM with a drawdown of
Test Pumping Rate: <u>52</u> Gallons Per Minute	<u>11</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

WILLIAM L. HARDIN, V, UNR-00000802  
 Print Name of Pump Installer and License No. (if applicable)

William Lee Hardin  
 Signature of Pump Installer

RECEIVED

MAY 31 2013

BY: OLWR