

# State Well Report

## Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

For Office Use Only.

County: Dez  
Permit #: \_\_\_\_\_  
Driller: Mike  
Date drilling completed: 11-1-06

Aquifer: \_\_\_\_\_  
Well #: C-132  
L. S. Elevation: \_\_\_\_\_  
E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Kenny Beech</u>	Latitude: <u>30° 55' 44"</u> Longitude: <u>88° 34' 27"</u>
Mailing Address: <u>150 Dept Rd</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Lucedale, MS 39452</u>	USGS quad, <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>SW 1/4 NE 1/4 Sec 27 Twn T15 Rng R6W</u>
Telephone No. ( ): _____	Distance Direction Nearest Town
	<u>0</u> Miles <u>NS</u> of <u>Lucedale</u>

**Well Data**

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 11-6-06 Date well drilling completed: 11-1-06

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe): \_\_\_\_\_

Static Water Level: 35 feet above or below (circle one) land surface Date measured: \_\_\_\_\_

Method of Measurement (circle one): steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 70 Well depth: 70 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 60 feet Casing diameter: 2 inches Type of casing: PVC 40

Screen length: 10 feet Screen diameter: 2 inches Type of screen: PVC wrapped

Screen slot size: 8 inches Setting depth: From 60 feet to 70 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Michael R Fry Fogel 0408 Michael R Fry Fogel  
Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

RECEIVED  
DEC 29 2006  
BY: OLWR

# STATE WELL REPORT

## Part 2

Pump Installer's Completion Report  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10691  
 Jackson, MS 39289-0691  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_

Well #: C-132

Elevation: \_\_\_\_\_

County: George  
 Permit #: \_\_\_\_\_  
 Driller: Mks  
 Date completed: 11-1-06

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Larry Beach</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>150 Depot Rd</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Lucedala Ms 39452</u>	USGS quad, Hand-held GPS, Survey-grade GPS
City State Zip Code	<u>14 14 Sec 27 Twn T15 Rng R6W</u>
Telephone No. ( ) _____	Distance Direction Nearest Town
	<u>0 Miles NE of Lucedale</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="radio"/> Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket <input type="radio"/> Piston <input type="radio"/> Turbine	<input checked="" type="radio"/> Electric Motor <input type="radio"/> Hand <input type="radio"/> Tractor PTO
Centrifugal <input type="radio"/> Rotary <input type="radio"/> Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1</u>
Date Pump Installed: <u>11-1-06</u>	Setting Depth: <u>60</u> feet
Rated Pump Capacity: <u>8-12</u> Gallons Per Minute	Number of Stages: <u>2</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>35</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>30</u> Feet Below Land Surface	For flowing well, measured shot in bore: _____ feet
Drawdown ((B) - (A)): <u>15</u> Feet Below Land Surface	Well yielded <u>8</u> GPM with a drawdown of
Test Pumping Rate: <u>8</u> Gallons Per Minute	<u>15</u> feet after <u>1 1/2</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Michael R Fry Fogle 0408 Michael R Fry Fogle 0408  
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED  
 DEC 29 2006  
 BY: OLWR

