

FROM

(WED)MAY 7 2008 11:17/ST.11:17/No.6810201609 P 2

County: George  
 Permit #: \_\_\_\_\_  
 Driller: H. Williams  
 Date drilling completed: 04/22/08

### State Well Report

#### Part 1

Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: H-108  
 L. S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Joe Tatum</u>	Latitude: <u>30° 52' 50"</u> Longitude: <u>98° 26' 27"</u>
Mailing Address: <u>1217 Lucas Rd</u>	Method of Lat/Long (circle one): Conventional Survey.
<u>Lucedale Ms. 39452</u>	USGS quad. <u>Hand-held GPS</u> Survey-grade GPS <input checked="" type="checkbox"/>
City State Zip Code	<u>NE 1/4 NE 1/4 Sec 13 Twn 25 Rng 5W</u>
Telephone No. <u>(601) 508-9147</u>	Distance: <u>10</u> Miles Direction: <u>E</u> of Nearest Town: <u>Lucedale</u>

**Well Data**

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 04/22/08 Date well drilling completed: 04/22/08

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 47 feet above or below (circle one) land surface Date measured: 04/22/08

Method of Measurement (circle one) steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 181 Well depth: 181 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 171 feet Casing diameter: 2 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 2 inches Type of screen: PVC

Screen slot size: 0.008 inches Setting depth: From 171 feet to 181 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: Visual

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Heath E. Williams 0-790  
 Print Name of Water Well Contractor and License No.

Heath E. Williams  
 Signature of Water Well Contractor



FROM

(WED) MAY 7 2008 11:17/ST. 11:17/No. 6810201609 P 3

# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

County: George  
 Permit #: \_\_\_\_\_  
 Driller: H. Williams  
 Date completed: 04/22/08

**For Office Use Only:**  
 Aquifer: \_\_\_\_\_  
 Well #: H-108  
 Elevation: \_\_\_\_\_

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Joe Tatum</u>	Latitude: <u>30° 52' 50" N</u> Longitude: <u>89° 26' 27" W</u>
Mailing Address: <u>1217 Loens Rd</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Lucedale ms 39452</u>	USGS quad, <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>NE 1/4 NE 1/4 Sec 13 Twn 25 Rng 5W</u>
Telephone No. ( <u>601</u> ) <u>508-9147</u>	Distance Direction Nearest Town
	<u>10 Miles E of Lucedale</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1</u>
Date Pump Installed: <u>04/23/08</u>	Setting Depth: <u>80'</u> feet
Rated Pump Capacity: <u>7</u> Gallons Per Minute	Number of Stages: <u>2</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>04/23/08</u>	Air Line Electric Measuring Line <input checked="" type="radio"/> Steel Tape
Static Water Level (A): <u>47</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown ((B) - (A)): _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>7</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): <u>1</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Heath S. Williams 0-790 \_\_\_\_\_  
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer