

County: Hancock
 Permit #: _____
 Driller: Necaise Well Service
 Date drilling completed: 6-24-08

State Well Report
Part 1 - Driller's Log

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 2309
 Jackson, MS 39225
 (601)961-5210
 (601)360-0522 fax

For Office Use Only:
 Aquifer: _____
 Well #: K-846
 L. S. Elevation: M182
 E-log #: _____

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

| Information on Well Owner (Landowner if borehole is not for a water well) | Well or Borehole Location |
|--|--|
| Owner Name: <u>Dolce Living Homes</u> | Latitude: <u>30° 17' 09"</u> Longitude: <u>89° 26' 45"</u> |
| Mailing Address: <u>6231 W. Redway</u> | Method of Lat/Long (circle one): Conventional Survey, |
| <u>Bay St Louis, MS 39590</u> | USGS quad, Hand-held GPS, Survey-grade GPS |
| City State Zip Code | <u>SE 1/4 SE 1/4 Sec 6 Twn 9S Rng 14W</u> |
| Telephone No. <u>228 407-91023</u> | Distance Direction Nearest Town |
| | <u>2 Miles W of Lakeshore</u> |

Well / Borehole Data

Date drilling started: 6-24-08 Date drilling completed: 6-24-08 Hole depth: 110' Hole diameter: 4"

Location of the source of any surface water used for drilling: Shreveport City Water & Sewer
 Method of dosing and volume of Chlorine used in drilling and development: _____

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
 Name of organization running log(s): _____

Purpose of borehole (check one): Water Well Geotechnical/Geological Investigation _____ Ground Source Heat Pump _____
 Seismic Survey _____ Other (describe) _____

If drilling is not related to water well construction, skip the remainder of this block

Purpose of Well (check one): Home Industrial _____ Public Supply _____ Irrigation _____ Fish Culture _____ Other: _____

If a flowing well, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 12 feet above or below (circle one) land surface Date measured: 6-24-08

Method of Measurement (circle one) steel tape electric tape air line other: _____

Well depth: 110 Well grouted to a depth of 10 feet Type of grout (circle one): Neat Cement Bentonite Mix

Casing length: 100 feet Casing diameter: 2" inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 2" inches Type of screen: PVC

Screen slot size: .006 inches Setting depth: From 100 feet to 110 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. *If telescoped or more than one screen, describe on next page*

Form: OLWR-SWR-1A

RECEIVED
 JUL 08 2008
 BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 12309
 Jackson, MS 39225
 (601)961-5210
 (601)360-0535

County: Hancock
 Permit #: _____
 Driller: Necaise Well Service
 Date completed: 7-7-08
Copy information from block on Part 1

For Office Use Only:

Aquifer: _____
 Well #: X-896
 Elevation: M182

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

| Well Owner Information | Well Location |
|--|---|
| Owner Name: <u>Police Pumping Company</u> | Latitude: <u>30-17-09</u> Longitude: <u>89-26-45</u> |
| Mailing Address: <u>6031 W. Widley</u> | Method of Lat/Long (check one): Conventional Survey _____ |
| <u>Bay St</u> City <u>MS</u> State _____ Zip Code | USGS quad _____, Hand-held GPS _____, Survey-grade GPS _____ |
| Telephone No. <u>601-467-9123</u> | <u>SE</u> ¼ <u>SE</u> ¼ Sec <u>X</u> T <u>9S</u> R <u>11</u> <u>15W</u> |
| | Distance _____ Direction <u>1</u> Nearest Town _____ |
| | <u>2</u> Miles <u>47</u> of <u>Lake Shore</u> |

| Pump Type Circle one | Power Type Circle one |
|--|---|
| Air Lift Jet Submersible | Diesel Engine Gasoline Engine Natural Gas |
| Bucket Piston Turbine | <u>Electric Motor</u> Hand Tractor PTO |
| <u>Centrifugal</u> Rotary Flowing Well | Windmill Other (specify): _____ |
| Other (specify): _____ | Horse Power Rating of Motor: <u>1</u> |
| Date Pump Installed: <u>7-7-08</u> | Setting Depth: <u>40'</u> feet |
| Rated Pump Capacity: <u>10</u> Gallons Per Minute | Number of Stages: <u>1</u> |

| Pump Test Data | Method of Measuring Water Level Circle one |
|--|---|
| Date Well Tested: _____ | Air Line Electric Measuring Line <u>Steel Tape</u> |
| Static Water Level (A): _____ Feet Below Land Surface | Other (specify): _____ |
| Pumping Water Level (B): _____ Feet Below Land Surface | For flowing well, measured shut in head: _____ feet |
| Drawdown [(B) - (A)]: _____ Feet Below Land Surface | Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping |
| Test Pumping Rate: _____ Gallons Per Minute | |
| Duration of Pump Test (minimum 4 hours): _____ hours | |

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Robert Necaise 0-660 Robert Necaise
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

Form: OLWR-SWR-1B

RECEIVED
 JUL 08 2008
 BY: OLWR