

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: M-952
L. S. Elevation: _____
E-log #: _____

County: Harrison
Permit #: MS-60-15923
Driller: Lyman Well
Date drilling completed: 6/13/07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>C.F. Goliboff Seafood</u>	Latitude: <u>30° 25' 27"</u> Longitude: <u>88° 53' 29"</u>
Mailing Address: <u>9414 Central Ave</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Osborneville</u> MS <u>39540</u>	<u>1R</u> 1/4 <u>SE</u> 1/4 Sec <u>22</u> Twn <u>75</u> Rng <u>9W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(228) 392-2747</u>	_____ Miles _____ of _____

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 4/27/07 Date well drilling completed: 6/13/07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 38' feet above or below (circle one) land surface Date measured: 6/13/07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 880 Well depth: 880 Well grouted to a depth of 780 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 780 feet Casing diameter: 12x10 inches Type of casing: Steel 12-200-10580

Screen length: 80 feet Screen diameter: 6" inches Type of screen: Munipack

Screen slot size: 10/12 inches Setting depth: From 800 feet to 880 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): MREA

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Josh Ladner 0-640
Print Name of Water Well Contractor and License No.

Josh Ladner
Signature of Water Well Contractor

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 2309
Jackson, MS 39225
(601)961-5210
(601)961-5228 (fax)

County: Harrison
Permit #: MS-GW-15923
Driller: Lynan Well
Date completed: 7/5/07
Copy information from block on Part 1

For Office Use Only:

Aquifer: _____
Well #: M952
Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>C.F. Gollot + Seafood</u>	Latitude: <u>302527</u> Longitude: <u>885329</u>
Mailing Address: <u>9414 Central Ave</u>	Method of Lat/Long (check one): Conventional Survey _____
<u>Osborneville MS 39540</u> City State Zip Code	USGS quad _____, Hand-held GPS _____, Survey-grade GPS _____
Telephone No. (<u>228</u>) <u>392-2747</u>	_____ 1/4 _____ 1/4 Sec <u>22</u> T <u>7S</u> R <u>9W</u>
	Distance _____ Direction _____ Nearest Town _____
	_____ Miles _____ of _____

Pump Type Circle one	Power Type Circle one
Air Lift Jet Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston <u>Turbine</u>	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>100</u>
Date Pump Installed: <u>7/5/07</u>	Setting Depth: <u>200</u> feet
Rated Pump Capacity: <u>1000</u> Gallons Per Minute	Number of Stages: <u>6</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>7/19/07</u>	Air Line <u>Electric Measuring Line</u> Steel Tape
Static Water Level (A): <u>38'</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>130</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>92</u> Feet Below Land Surface	Well yielded <u>900</u> GPM with a drawdown of
Test Pumping Rate: <u>400</u> Gallons Per Minute	<u>92</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Josh Ladner 0-640
Print Name of Pump Installer and License No. (if applicable)

[Signature]
Signature of Pump Installer

RECEIVED

Form: OLWR-SWR-1B (04/08)

BY: OLWR