

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601) 961-5210
(601) 354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: D-306
L. S. Elevation: _____
E-log #: _____

County: JACKSON
Permit #: _____
Driller: Coast Water Well Serv.
Date drilling completed: 6-3-08

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

| Well Owner Information | Well Location |
|--|--|
| Owner Name: <u>Mike Krebs</u> | Latitude: <u>30° 42' 40.3"</u> Longitude: <u>88° 29' 55.33"</u> |
| Mailing Address: <u>7005 White Farms Rd.</u> | Method of Lat/Long (circle one): Conventional Survey, _____ |
| <u>Lucedale, MS 39452</u> | USGS quad: <u>Hand-held GPS</u> , Survey-grade GPS |
| City: _____ State: _____ Zip Code: _____ | <u>SW</u> 1/4 <u>SW</u> 1/4 Sec <u>9</u> Twn <u>T4S</u> Rng <u>R5W</u> |
| Telephone No.: <u>(228) 238-2957</u> | Distance: <u>3 1/2</u> Miles Direction: <u>North</u> of <u>Highway</u> |

Well Data

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 6-3-08 Date well drilling completed: 6-3-08

If flowing, method of flow regulation: Valve N/A Other (describe) _____

Static Water Level: 20 feet above or below (circle one) land surface Date measured: 6-3-08

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 45' Well depth: 45' Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 39 feet Casing diameter: 2 inches Type of casing: PVC

Screen length: 6 feet Screen diameter: 2 inches Type of screen: PVC

Screen slot size: .008 inches Setting depth: From 39 feet to 45 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: N/A feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): N/A

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Jack Ridgdell 0-472
Print Name of Water Well Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED

JUL 03 2008

BY: OIWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601) 961-5210
 (601) 354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: D-306

Elevation: _____

County: Jackson

Permit #: _____

Driller: Coast Water Wells SA

Date completed: 6-3-08

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

| Well Owner Information | Well Location |
|--|--|
| Owner Name: <u>Mike Krebs</u> | Latitude: <u>30°42'40.3"</u> Longitude: <u>088°29'54.5"</u> |
| Mailing Address: <u>7005 White Farms Rd.</u> | Method of Lat/Long (circle one): Conventional Survey, USGS quad <u>Hand-held GPS</u> , Survey-grade GPS |
| <u>Lucedale, MS 39452</u> City State Zip Code | <u>SW 1/4 SW 1/4 Sec 9 Twn 74S Rng R5W</u> |
| Telephone No. <u>(228) 238-2957</u> | Distance Direction Nearest Town <u>3 1/2</u> Miles <u>NORTH</u> of <u>Hunley</u> |

| Pump Type Circle one | Power Type Circle one |
|---|--|
| Air Lift <input type="radio"/> Jet <input checked="" type="radio"/> Submersible | Diesel Engine Gasoline Engine Natural Gas |
| Bucket <input type="radio"/> Piston <input type="radio"/> Turbine | <input checked="" type="radio"/> Electric Motor <input type="radio"/> Hand <input type="radio"/> Tractor PTO |
| Centrifugal <input type="radio"/> Rotary <input type="radio"/> Flowing Well | Windmill Other (specify): _____ |
| Other (specify): _____ | Horse Power Rating of Motor: <u>1 HP</u> |
| Date Pump Installed: <u>6-4-08</u> | Setting Depth: <u>30 FT drop pipe</u> feet |
| Rated Pump Capacity: <u>8.5</u> Gallons Per Minute | Number of Stages: <u>2</u> |

| Pump Test Data | Method of Measuring Water Level Circle one |
|---|--|
| Date Well Tested: <u>6-4-08</u> | <input checked="" type="radio"/> Air Line <input type="radio"/> Electric Measuring Line <input type="radio"/> Steel Tape |
| Static Water Level (A): <u>20</u> Feet Below Land Surface | Other (specify): _____ |
| Pumping Water Level (B): <u>N/A</u> Feet Below Land Surface | For flowing well, measured shut in head: <u>N/A</u> feet |
| Drawdown [(B) - (A)]: <u>N/A</u> Feet Below Land Surface | Well yielded <u>15</u> GPM with a drawdown of |
| Test Pumping Rate: <u>8.5</u> Gallons Per Minute | <u>N/A</u> feet after <u>N/A</u> hours of pumping |
| Duration of Pump Test (minimum 4 hours): <u>6 1/2</u> hours | |

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Jack Biddell 0-472 _____
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED

JUL 03 2008

BY: OLWR