

State Well Report

Part 1

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
 Well #: F-215
 L. S. Elevation: _____
 E-log #: _____

County: Jackson
 Permit #: _____
 Driller: Coast Water Wells Srv.
 Date drilling completed: 11-4-04

Coastal Water Well Service, Inc

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Mike Perry</u>	Latitude: <u>30° 34' 37.1"</u> Longitude: <u>088° 42' 20.1"</u>
Mailing Address: <u>6309 Rolling Hills</u>	Method of Lat/Long (circle one): Conventional Survey, <u>22</u> <u>52</u>
<u>Vanleave MS 39565</u>	USGS quad, <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>NW 1/4 NW 1/4 Sec 3204 Twn T5S Rng R7W</u>
Telephone No. <u>(228) 826-1810</u>	Distance Direction Nearest Town
	<u>3 1/2</u> Miles <u>NW</u> of <u>Vanleave</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 11-4-04 Date well drilling completed: 11-4-04

If flowing, method of flow regulation: Valve N/C Other (describe) _____

Static Water Level: 55 feet above or below (circle one) land surface Date measured: 11-4-04

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 147 Well depth: 147 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 137 feet Casing diameter: 2 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 2 inches Type of screen: PVC

Screen slot size: .008 inches Setting depth: From 137 feet to 147 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: N/A feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): N/A

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Jack Ridgdell 0-472

Print Name of Water Well Contractor and License No.

Jack Ridgdell

Signature of Water Well Contractor

RECEIVED

NOV 19 2004

BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: F.215

Elevation: _____

County: JACKSON
 Permit #: _____
 Driller: Coast Water Well Service
 Date completed: 11-4-04

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Mike Perry</u>	Latitude: <u>30° 34.371"</u> Longitude: <u>088° 42' 989"</u>
Mailing Address: <u>16309 Rolling Hills</u>	Method of Lat/Long (circle one): Conventional Survey,
<u>Vanderveer, MS 39565</u>	USGS quad, <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>NW 1/4 NW 1/4 Sec 32 Twn T55 Rng R 7W</u>
Telephone No. <u>(228) 826-1810</u>	Distance Direction Nearest Town
	<u>3 1/2</u> Miles <u>NW</u> of <u>Vanderveer</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input checked="" type="radio"/> <u>Jet</u> <input type="radio"/> Submersible	Diesel Engine <input type="radio"/> Gasoline Engine <input type="radio"/> Natural Gas
Bucket <input type="radio"/> Piston <input type="radio"/> Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> <input type="radio"/> Hand <input type="radio"/> Tractor PTO
Centrifugal <input type="radio"/> Rotary <input type="radio"/> Flowing Well	Windmill <input type="radio"/> Other (specify): _____
Other (specify): <u>1 H.P. Goulds</u>	Horse Power Rating of Motor: <u>1 H.P.</u>
Date Pump Installed: <u>11-5-04</u>	Setting Depth: <u>80' drop pipe</u> feet
Rated Pump Capacity: <u>6.5</u> Gallons Per Minute	Number of Stages: <u>2</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>11-5-04</u>	<input checked="" type="radio"/> <u>Air Line</u> <input type="radio"/> Electric Measuring Line <input type="radio"/> Steel Tape
Static Water Level (A): <u>55</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>N/A</u> Feet Below Land Surface	For flowing well, measured shut in head: <u>N/A</u> feet
Drawdown [(B) - (A)]: <u>N/A</u> Feet Below Land Surface	Well yielded <u>N/A</u> GPM with a drawdown of
Test Pumping Rate: <u>6.5</u> Gallons Per Minute	<u>N/A</u> feet after <u>N/A</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>6</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

David Moyer 0-714P
 Print Name of Pump Installer and License No. (if applicable)

David Moyer
 Signature of Pump Installer

RECEIVED
 NOV 19 2004
 BY: OLWR