

County: Jackson
 Permit #: 0-780
 Driller: W. Joel Pierce
 Date drilling completed: 3-26-07

State Well Report Part 1 - Driller's Log

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Aquifer: _____
 Well #: H-136
 L. S. Elevation: _____
 E-log #: _____

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

Information on Well Owner
 (Landowner if borehole is not for a water well)

Owner Name: Bobby Crump
 Mailing Address: Lott 15 Park Ridge Sub
Hurley MS 39562
 City State Zip Code
 Telephone No. (601) 217-6172
228

Well or Borehole Location

Latitude: 88° 29' 80" Longitude: 30° 37' 22"
 Method of Lat/Long (circle one): 52 Conventional Survey, 13
 USGS quad, Hand-held GPS, Survey-grade GPS
NW ¼ SW ¼ Sec 8 Twn 55 Rng 5W
 Distance Direction Nearest Town
4 Miles South of Hurley

Well / Borehole Data

Date drilling started: 3-26 Date drilling completed: 3-26 Hole depth: 80 Hole diameter: 2
 Location of the source of any surface water used for drilling: Agua, MS
 Method of dosing and volume of Chlorine used in drilling and development: 4 gal chlor 2000 water
 Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
 Name of organization running log(s): _____
 Purpose of borehole (check one): Water Well Geotechnical/Geological Investigation _____ Ground Source Heat Pump _____
 Seismic Survey _____ Other (describe) _____
If drilling is not related to water well construction, skip the remainder of this block
 Purpose of Well (check one): Home Industrial _____ Public Supply _____ Irrigation _____ Fish Culture _____ Other: _____
 If a flowing well, method of flow regulation: Valve _____ Other (describe) _____
 Static Water Level: 4 feet above below (circle one) land surface Date measured: 3-26-07
 Method of Measurement (circle one) steel tape electric tape air line other: _____
 Well depth: 80 Well grouted to a depth of 10 feet Type of grout (circle one): Neat Cement Bentonite Mix
 Casing length: 70 feet Casing diameter: 2 inches Type of casing: sch 40 Plastic
 Screen length: 10 feet Screen diameter: 2 inches Type of screen: sch 80 1"
 Screen slot size: 8 inches Setting depth: From 0 feet to 80 feet
 Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____
 Top of lap pipe or reduction in casing: _____ feet. *If telescoped or more than one screen, describe on next page*

RECEIVED
APR 05 2007
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

County: Jackson
 Permit #: 0-780
 Driller: W. Joel Pierce
 Date completed: 3-26-07
 Copy information from block on Part 1

For Office Use Only:

Aquifer: _____
 Well #: H-136
 Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>Bobby Cremp</u>	Latitude: <u>88-29-268</u> Longitude: <u>30-37-220</u>
Mailing Address: <u>Cott 15 Park Ridge Sub</u>	Method of Lat/Long (check one): Conventional Survey <u>52</u> , USGS quad _____, Hand-held GPS <input checked="" type="checkbox"/> , Survey-grade GPS _____
<u>Healy</u> <u>MS</u> <u>39562</u>	<u>NW 1/4 SW 1/4 Sec 8 T 57 R 5W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(228) 217-6172</u>	<u>4</u> Miles <u>South</u> of <u>Healy</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="checkbox"/> Jet <input checked="" type="checkbox"/> Submersible <input type="checkbox"/>	Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/>
Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine <input type="checkbox"/>	<input checked="" type="checkbox"/> Electric Motor <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO <input type="checkbox"/>
Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well <input type="checkbox"/>	Windmill <input type="checkbox"/> Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1hp</u>
Date Pump Installed: <u>3-26-07</u>	Setting Depth: <u>40 setline</u> feet
Rated Pump Capacity: <u>10</u> Gallons Per Minute	Number of Stages: <u>2</u>

RECEIVED
 APR 05 2007
 DT: OLWR

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>3-26-07</u>	<input checked="" type="checkbox"/> Air Line <input type="checkbox"/> Electric Measuring Line <input type="checkbox"/> Steel Tape
Static Water Level (A): <u>4</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>40</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>2</u> Feet Below Land Surface	Well yielded <u>9</u> GPM with a drawdown of
Test Pumping Rate: <u>9</u> Gallons Per Minute	<u>2</u> feet after <u>48</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>48</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

JOEL PIERCE 0-780 Walter Soule
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer