

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: K-440
L. S. Elevation: _____
E-log #: _____

County: Jackson
Permit #: _____
Driller: Coast Water Wells Srvc
Date drilling completed: 11-18-04

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>J.P. Presley</u>	Latitude: <u>30° 33' 33.6"</u> Longitude: <u>088° 39' 17.8"</u>
Mailing Address: <u>Old River Rd.</u>	Method of Lat/Long (circle one): <u>20</u> Conventional Survey, <u>10</u>
<u>Vanceleave Ms 39565</u>	USGS quad, <u>(Hand-held GPS)</u> Survey-grade GPS
City State Zip Code	<u>SW 1/4 NE 1/4 Sec 2 Twn T6S Rng R7W</u>
Telephone No. <u>(228) 219-1764</u>	Distance Direction Nearest Town
	<u>3</u> Miles <u>ENE</u> of <u>Vanceleave</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____
Date well drilling started: 11-17-04 Date well drilling completed: 11-18-04
If flowing, method of flow regulation: Valve N/A Other (describe) _____
Static Water Level: 110 feet above or below (circle one) land surface Date measured: 11-18-04
Method of Measurement (circle one) steel tape electric tape air line other: _____
Hole depth: 241' Well depth: 241' Well grouted to a depth of 10 feet
Type of grout (circle one): Cement Bentonite Mix
Casing length: 231 feet Casing diameter: 2 inches Type of casing: PVC
Screen length: 10 feet Screen diameter: 2 inches Type of screen: PVC
Screen slot size: .008 inches Setting depth: From 231 feet to 241 feet
Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
Other (describe): _____
Top of lap pipe or reduction in casing: N/A feet. If telescoped or more than one screen, describe on back of page
Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
Name of organization running log(s): N/A

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Jack Ridgdell 0-472
Print Name of Water Well Contractor and License No.

Jack Ridgdell
Signature of Water Well Contractor

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: K-440

Elevation: _____

County: Jackson
 Permit #: _____
 Driller: Coast Water Wells Srv
 Date completed: 11-18-04

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>J. P. Presley</u>	Latitude: <u>30°33'336"</u> Longitude: <u>088°39'172"</u>
Mailing Address: <u>Old River Rd.</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, <u>Hand-held GPS</u> , Survey-grade GPS
<u>Vandleave MS 39565</u> City State Zip Code	<u>SW 1/4 NE 1/4 Sec 2 Twn T6S Rng R7W</u>
Telephone No. <u>(228) 219-1764</u>	Distance Direction Nearest Town <u>3 Miles ENE of Vandleave</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input checked="" type="radio"/> <u>Jet</u> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket <input type="radio"/> Piston <input type="radio"/> Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal <input type="radio"/> Rotary <input type="radio"/> Flowing Well	Windmill Other (specify): _____
Other (specify): <u>2 HP Goulds</u>	Horse Power Rating of Motor: <u>2 HP Goulds</u>
Date Pump Installed: <u>11-19-04</u>	Setting Depth: <u>Drop pipe 140</u> feet
Rated Pump Capacity: <u>6</u> Gallons Per Minute	Number of Stages: <u>3</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>11-19-04</u>	<input checked="" type="radio"/> <u>Air Line</u> Electric Measuring Line Steel Tape
Static Water Level (A): <u>110</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>N/A</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>N/A</u> Feet Below Land Surface	Well yielded <u>6</u> GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>6 gpm</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): <u>5 1/2</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Johnny Elkins 0-716P _____
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer