

DESCRIPTION OF FORMATIONS ENCOUNTERED		TO	FROM	TO	FROM
0	10	0	10	0	10
10	38	10	38	10	38
38	70	38	70	38	70
70	115	70	115	70	115
115	160	115	160	115	160
160	160.025	160	160.025	160	160.025
OALITE					
SAND					
Chalk					
SAND					
Clay					
water sand					
NOV 22 1991					
Dept. of Environmental Quality					
Bureau of Land & Water					
IF MORE SPACE IS NEEDED, USE BACK					

Driller's Remarks

Subs. SWL	Date	Analysis	Aquifer Test

Surface Elev.	Geologic Unit	Unit Thickness	Depth to Top

NAME OF ORGANIZATION RUNNING LOG

TYPE OF LOG RUN (Circle One):
 No Log Run, Electric, Gamma Ray, Density, Sonic, Neutron, Other (Describe) NA

LOG DATA

Well yielded _____ GPM with _____ a drawdown of _____ ft. after _____ hours of pumping

PUMP DATA

PUMP TYPE (Circle One):
 Jet, Turbine, Flowing Well, Other (Describe)

POWER TYPE (Circle One):
 Electric, Tractor, Diesel, Gasoline, Butane, Other (Describe)

PUMP TEST

Pump Capacity (GPM)	No. of Stages	Setting Depth
200	2	25 FT.

SCREEN DATA

Screen Type	Depth to Bottom - Feet
PVC Slotted	225
Diameter - Inches	2
Length - Feet	10
Slot Size - Inches	6 slot

FEET

IF TELESCOPED OR MORE THAN ONE SCREEN: USE BACK PAGE

Top of Lap Pipe or Reduction in Casing

TYPE OF COMPLETION: (Circle One or More):
 Gravel Packed, Underreamed, Telescoped, Open Hole, Other

(Describe) Natural Development

Well Depth	Casing Diameter (in.)	Casing Length (ft.)
225	2"	225
Type of Casing	Hole Depth	Depth to Static Water Level
PVC	225	16'

NAME & MAILING ADDRESS OF LANDOWNER

Garmon Foster

1325 Ruthst

Ocean Springs

WELL LOCATION: SEC _____ TOWNSHIP _____ RANGE _____

DISTANCE _____ Miles

OTHER LANDMARK _____

WELL PURPOSE: Home, Irrigation, Municipal, Industrial, Fish Pond, etc.

Turn HST Take 1st Right

1 mile on Right Next to

Cost well barrier

MISSISSIPPI DEPARTMENT OF ENVIRONMENTAL QUALITY

Bureau of Land and Water Resources

P. O. Box 10631
 Jackson, MS 39289-0631

WATER WELL DRILLERS LOG

PERMIT NUMBER

NAME OF DRILLING FIRM

Parker Well Service

COUNTY WELL LOCATED

JACKSON

WELL NUMBER

1011

DATE WELL COMPLETED

10/20/91