

State Well Report

Part I

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 2309
Jackson, MS 39225
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: H-122
L. S. Elevation: _____
E-log #: _____

County: Jefferson Davis
Permit #: _____
Driller: JAMES WELLS
Date drilling completed: 2-1-08

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Robert Terrell</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>116 Sharment Dr.</u>	Method of Lat/Long (circle one): <input type="checkbox"/> Conventional Survey, <input type="checkbox"/> USGS quad, <input type="checkbox"/> Hand-held GPS, <input type="checkbox"/> Survey-grade GPS
<u>Hattiesburg MS 39402</u>	_____ 1/4 _____ 1/4 Sec. <u>19</u> Twn <u>6N</u> Rng <u>19W</u>
City State Zip Code	Distance <u>10</u> Miles Direction <u>South</u> of Nearest Town <u>Prentiss ms.</u>
Telephone No. () _____	

Well Data

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 2-1-08 Date well drilling completed: 2-1-08

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 65 feet above or below (circle one) land surface Date measured: 2-1-08

Method of Measurement (circle one): steel tape electric tape air line other: _____

Hole depth: 255 Well depth: 255 Well grouted to a depth of 70 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 225 feet Casing diameter: 4 inches Type of casing: PUBY: OLWR

Screen length: 30 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 008 inches Setting depth: From 225 feet to 255 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

RECEIVED
MAR 07 2008
PUBY: OLWR

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

JAMES WELLS 0-586 James Wells
Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 2309
Jackson, MS 39225
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: H-122

Elevation: _____

County: Jefferson Davis
Permit #: _____
Driller: JAMES WELLS
Date completed: 2-1-08

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Robert Terrell</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>16 Sharnett Dr</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Hattiesburg MS 39402</u>	_____ 1/4 _____ 1/4 Sec 24 Twn <u>6N</u> Rng <u>19W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. () _____	<u>10</u> Miles <u>South</u> of <u>Prentiss MS</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: _____
Date Pump Installed: <u>2-1-08</u>	Setting Depth: <u>120</u> feet
Rated Pump Capacity: <u>55</u> Gallons Per Minute	Number of Stages: <u>13</u>

RECEIVED
MAR 07 2008
BY: OLWR

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>2-1-08</u>	Air Line Electric Measuring Line <input checked="" type="radio"/> Steel Tape
Static Water Level (A): <u>65</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>120</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>75</u> Feet Below Land Surface	Well yielded <u>70</u> GPM with a drawdown of
Test Pumping Rate: <u>70</u> Gallons Per Minute	<u>10</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

JAMES WELLS 0-586
Print Name of Pump Installer and License No. (if applicable)

James Wells
Signature of Pump Installer