

10/15/2008 19:53

6014281435

A-1 DRILLING SERVICE

PAGE 06

State Well Report Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

County: Jones
 Permi #: _____
 Driller: A-1 Drilling Serv. Inc.
 Date drilling completed: 9-29-08

For Office Use Only:
 Aquifer: _____
 Well #: F-101
 L. S. Elevation: _____
 E-log #: _____

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Ed Robinson</u>	Latitude: <u>31° 40' 128"</u> Longitude: <u>89° 13' 086"</u>
Mailing Address: <u>201 Rose Lane</u>	Method of Lat/Long (circle one): <u>Hand-held GPS</u> Conventional Survey
<u>Laurel, Ms. 39443</u>	USGS quad, <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>SE 1/4 SE 1/4 Sec. 8 Twn. 8N Rng. 12W</u>
Telephone No. <u>(601) 699-8825</u>	Distance <u>1 1/2</u> Miles Direction <u>W</u> of Nearest Town <u>Laurel</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____
 Date well drilling started: 9-29-08 Date well drilling completed: 9-29-08
 If flowing, method of flow regulation: Valve _____ Other (describe) _____
 Static Water Level: 30 feet above or below (circle one) land surface Date measured: 9-30-08
 Method of Measurement (circle one) steel tape electric tape air line other: Sonic
 Hole depth: 86' Well depth: 85' Well grouted to a depth of 12' feet
 Type of grout (circle one): Cement Bentonite Mix
 Casing length: 65' feet Casing diameter: 4 inches Type of casing: PVC
 Screen length: 20 feet Screen diameter: 4 inches Type of screen: Slotted PVC
 Screen slot size: .006 inches Setting depth: From 65 feet to 85 feet
 Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____
 Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page
 Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
 Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Mike Baughman 0587
Print Name of Water Well Contractor and License No.

Mike Baughman
Signature of Water Well Contractor

STATE WELL REPORT

Part 2

County: Jones
 Permit #: _____
 Driller: A-1 Drilling Serv. Inc.
 Date completed: 9-29-08

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Aquifer: _____
 Well #: F 101
 Elevation: _____

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Ed Robinson</u>	Latitude: <u>31° 40.128'</u> Longitude: <u>89° 13.086'</u>
Mailing Address: <u>201 Base Lane</u>	Method of Lat/Long (circle one): Conventional Survey
<u>Laurel MS 39443</u>	USGS quad, <u>(Hand-held GPS)</u> Survey-grade GPS
City State Zip Code	<u>SE 1/4 SE 1/4 Sec 8 Twn 8N Rng 12W</u>
Telephone No. <u>(601) 699-8825</u>	Distance Direction Nearest Town
	<u>1 1/2 Miles W of Laurel</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3</u>
Date Pump Installed: <u>9-30-08</u>	Setting Depth: <u>70</u> feet
Rated Pump Capacity: <u>33</u> Gallons Per Minute	Number of Stages: <u>14</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>30'</u> Feet Below Land Surface	Other (specify): <u>Sonic</u>
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: _____ Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Mike Baughman 0587 [Signature]
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer