

# State Well Report

Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_  
Well #: G-160  
L. S. Elevation: \_\_\_\_\_  
E-log #: \_\_\_\_\_

County: JONES  
Permit #: \_\_\_\_\_  
Driller: J.P. THOMPSON  
Date drilling completed: 6/14/07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name <u>JAY FENTON</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>LUTHER HILL RD.</u> <u>ELLISVILLE MS. 39437</u> City State Zip Code	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS ____ 1/4 ____ 1/4 Sec <u>20</u> Twn <u>8N</u> Rng <u>11W</u>
Telephone No. <u>(601) 425-2202</u>	Distance Direction Nearest Town <u>4</u> Miles <u>SE</u> of <u>LAUREL</u>

**Well Data**

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 6/12/07 Date well drilling completed: 6/14/07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe) \_\_\_\_\_

Static Water Level: 247 feet above or below (circle one) land surface Date measured: \_\_\_\_\_

Method of Measurement (circle one) steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 608 Well depth: 593 Well grouted to a depth of 20 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 573 feet Casing diameter: 4 inches Type of casing: GALV.

Screen length: 20 feet Screen diameter: 4 inches Type of screen: STAINLESS

Screen slot size: 006 inches Setting depth: From 573 feet to 593 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

J.P. THOMPSON 0-624  
Print Name of Water Well Contractor and License No.

J.P. Thompson  
Signature of Water Well Contractor

JUL 13 2007  
BY: OLWR

RECEIVED



# STATE WELL REPORT

## Part 2

Pump Installer's Completion Report  
Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

County: JONES  
Permit #: \_\_\_\_\_  
Driller: J.P. THOMPSON  
Date completed: 6/29/07

For Office Use Only:  
Aquifer: \_\_\_\_\_  
Well #: G-160  
Elevation: \_\_\_\_\_

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>JAY FENTON</u>	Latitude: _____ Longitude: _____
Mailing Address: _____ <u>LUTHER HILL RD.</u> <u>ELLISVILLE MS. 39437</u> City State Zip Code	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS _____ 1/4 _____ 1/4 Sec <u>20</u> Twn <u>8N</u> Rng <u>11W</u>
Telephone No. ( ) _____	Distance Direction Nearest Town <u>4</u> Miles <u>SE</u> of <u>LAUREL</u>

Pump Type Circle one	Power Type Circle one
<input type="checkbox"/> Air Lift <input type="checkbox"/> Jet <input checked="" type="checkbox"/> <u>Submersible</u>	<input type="checkbox"/> Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas
<input type="checkbox"/> Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine	<input checked="" type="checkbox"/> <u>Electric Motor</u> <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO
<input type="checkbox"/> Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well	<input type="checkbox"/> Windmill     Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3</u>
Date Pump Installed: <u>6/29/07</u>	Setting Depth: <u>336</u> feet
Rated Pump Capacity: <u>19</u> Gallons Per Minute	Number of Stages: _____

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>6/29/07</u>	<input type="checkbox"/> Air Line <input checked="" type="checkbox"/> <u>Electric Measuring Line</u> <input type="checkbox"/> Steel Tape
Static Water Level (A): <u>247</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>300</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>53</u> Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>25</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

J.P. THOMPSON 0-624  
Print Name of Pump Installer and License No. (if applicable)

J.P. Thompson  
Signature of Pump Installer

RECEIVED  
JUL 13 2007  
BY: OLWR