

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: E-46
L. S. Elevation: _____
E-log #: _____

County: Lawrence
Permit #: _____
Driller: JAMES WELLS
Date drilling completed: 10-16-07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information		Well Location	
Owner Name: <u>David Davis</u>	Latitude: _____ " Longitude: _____ "	Mailing Address: <u>PO Box 19</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Prentiss MS 39474</u> City State Zip Code	<u>1/4 1/4 Sec 34 Twn 8N Rng 2DW</u>	Telephone No. <u>(601) 792-4560</u>	Distance Direction Nearest Town <u>2 Miles N of Silver Creek</u>
Well Data			
Purpose of Well (circle one): <u>Home</u> Industrial Public Supply Irrigation Fish Culture Other: _____			
Date well drilling started: <u>10-16-07</u> Date well drilling completed: <u>10-16-07</u>			
If flowing, method of flow regulation: Valve _____ Other (describe) _____			
Static Water Level: <u>70</u> feet above or <u>below</u> (circle one) land surface Date measured: <u>10-16-07</u>			
Method of Measurement (circle one): <u>steel tape</u> electric tape air line other: _____			
Hole depth: <u>160</u> Well depth: <u>160</u> Well grouted to a depth of <u>10</u> feet			
Type of grout (circle one): <u>Cement</u> Bentonite Mix			
Casing length: <u>140</u> feet Casing diameter: <u>4</u> inches Type of casing: <u>PVC</u>			
Screen length: <u>20</u> feet Screen diameter: <u>4</u> inches Type of screen: <u>PVC</u>			
Screen slot size: <u>.008</u> inches Setting depth: From <u>140</u> feet to <u>160</u> feet			
Type of completion (circle all applicable): <u>Gravel packed</u> Underreamed Telescoped Open hole Natural Development			
Other (describe): _____			
Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page			
Logs run (circle all applicable): <u>No log run</u> Electric Gamma Ray Density Sonic Neutron Other: _____			
Name of organization running log(s): _____			
I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.			
<u>JAMES WELLS</u> <u>0-586</u>		<u>James Wells</u>	
Print Name of Water Well Contractor and License No.		Signature of Water Well Contractor	

RECEIVED

10/16/07

10/16/07

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
 Well #: E-46
 Elevation: _____

County: Lawrence
 Permit #: _____
 Driller: JAMES WELLS
 Date completed: 10-16-07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>David Davis</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>PO Box 19</u>	Method of Lat/Long (circle one): <input type="radio"/> Conventional Survey, <input type="radio"/> USGS quad, <input type="radio"/> Hand-held GPS, <input type="radio"/> Survey-grade GPS
<u>Prentiss MS 39474</u>	_____ 1/4 _____ 1/4 Sec. <u>34</u> Twn <u>8N</u> Rng <u>20W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(601) 792-4560</u>	<u>2</u> Miles <u>N</u> of <u>Silver Creek</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="checkbox"/> Jet <input type="checkbox"/> <input checked="" type="checkbox"/> <u>Submersible</u>	Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/>
Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine <input type="checkbox"/>	<input checked="" type="checkbox"/> <u>Electric Motor</u> <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO <input type="checkbox"/>
Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well <input type="checkbox"/>	Windmill <input type="checkbox"/> Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1</u>
Date Pump Installed: <u>10-16-07</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>14</u> Gallons Per Minute	Number of Stages: <u>12</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>10-16-07</u>	Air Line <input type="checkbox"/> Electric Measuring Line <input type="checkbox"/> <input checked="" type="checkbox"/> <u>Steel Tape</u>
Static Water Level (A): <u>70</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>100</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>75</u> Feet Below Land Surface	Well yielded <u>17</u> GPM with a drawdown of
Test Pumping Rate: <u>17</u> Gallons Per Minute	<u>5</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

JAMES WELLS 0-586
 Print Name of Pump Installer and License No. (if applicable)

James Wells
 Signature of Pump Installer

RECEIVED
 NOV 08 2007
 BY: OLWA