

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: L-122
L. S. Elevation: _____
E-log #: _____

County: LEE
Permit #: _____
Driller: LEEPER Drilling
Date drilling completed: 9-20-08

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information

Owner Name: David Cook
Mailing Address: 211 Palmetto Road
Verona MS
City State Zip Code
Telephone No. (662) 213-3266

Well Location

Latitude: _____ Longitude: _____
Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
____ 1/4 ____ 1/4 Sec 3 Twn 10S Rng 6E
Distance Direction Nearest Town
3 Miles SW of Plantersville

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____
Date well drilling started: 9-17-08 Date well drilling completed: 9-20-08
If flowing, method of flow regulation: Valve _____ Other (describe) _____
Static Water Level: 100 feet above or below (circle one) land surface Date measured: 9-22-08
Method of Measurement (circle one) steel tape electric tape air line other: _____
Hole depth: 380 ft Well depth: 380 ft Well grouted to a depth of 10 feet
Type of grout (circle one): Cement Bentonite Mix
Casing length: 340 feet Casing diameter: 4 inches Type of casing: PVC
Screen length: 40 feet Screen diameter: 4 inches Type of screen: PVC
Screen slot size: .013 inches Setting depth: From 340 feet to 380 feet
Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
Other (describe): _____
Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page
Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

LEEPER DRILLING # 0070
Print Name of Water Well Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED

OCT 03 2008

BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: L-122

Elevation: _____

County: Lee

Permit #: _____

Driller: Leeper Drilling

Date completed: 9-22-08

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information

Owner Name: David Cook

Mailing Address: 211 Palmett Road

Verona MS

City State Zip Code

Telephone No. (601) 213-3266

Well Location

Latitude: _____ Longitude: _____

Method of Lat/Long (circle one): Conventional Survey,

USGS quad, Hand-held GPS, Survey-grade GPS

_____ 1/4 _____ 1/4 Sec 3 Twn 10S Rng 6E

Distance Direction Nearest Town

3 Miles NW of Plantersville

Pump Type Circle one

Air Lift Jet Submersible
Bucket Piston Turbine
Centrifugal Rotary Flowing Well

Other (specify): _____

Date Pump Installed: 9-22-08

Rated Pump Capacity: 18 Gallons Per Minute

Power Type Circle one

Diesel Engine Gasoline Engine Natural Gas
Electric Motor Hand Tractor PTO

Windmill Other (specify): _____

Horse Power Rating of Motor: 1 1/2 HP

Setting Depth: 168 feet

Number of Stages: 14

Pump Test Data

Date Well Tested: 9-22-08

Static Water Level (A): 100 Feet Below Land Surface

Pumping Water Level (B): _____ Feet Below Land Surface

Drawdown [(B) - (A)]: _____ Feet Below Land Surface

Test Pumping Rate: _____ Gallons Per Minute

Duration of Pump Test (minimum 4 hours): _____ hours

Method of Measuring Water Level Circle one

Air Line Electric Measuring Line Steel Tape

Other (specify): _____

For flowing well, measured shut in head: _____ feet

Well yielded _____ GPM with a drawdown of

_____ feet after _____ hours of pumping

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Leeper Drilling #0079
Print Name of Pump Installer and License No. (if applicable)

[Signature]
Signature of Pump Installer

RECEIVED

OCT 03 2008

BY: OLWR