

County: Marshall  
 Permit #: 0-162  
 Driller: Larry Casper  
 Date drilling completed: 11-6-06

**State Well Report**  
**Part I - Driller's Log**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: E-166  
 L.S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

<p><b>Information on Well Owner</b>  <small>(Landowner if borehole is not for a water well)</small></p> <p>Owner Name: <u>Anderson Home LLC</u>          Mailing Address: <u>P.O. Box 539</u>  <u>Thilly Springs</u> <u>Ms</u> <u>38635</u>          City State Zip Code          Telephone No. <u>(662) 252-3500</u></p>	<p><b>Well or Borehole Location</b></p> <p>Latitude: <u>34-52.28</u> Longitude: <u>89-33.56</u></p> <p>Method of Lat/Long (circle one): <u>Conventional Survey</u>          USGS quad, Hand-held GPS, Survey-grade GPS</p> <p><u>NE 1/4 NE 1/4 Sec 36 Twp 25 Rng 4W</u></p> <p>Distance Direction Nearest Town  <u>2 1/2 Miles South of Red Bank Ms</u></p>
---	---

**Well / Borehole Data**

Date drilling started: 11-6-06 Date drilling completed: 11-6-06 Hole depth: 90' Hole diameter: 8"

Location of the source of any surface water used for drilling: Well Water

Method of casing and volume of Chlorine used in drilling and development: 1/2 PP Chlorine to 1000 Gal Water

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running logs: \_\_\_\_\_

Purpose of borehole (check one): Water Well  Geotechnical/Geological Investigation \_\_\_\_\_ Ground Source Heat Pump \_\_\_\_\_  
 Scientific Survey \_\_\_\_\_ Other (describe): \_\_\_\_\_

*If drilling is not related to water well construction, skip the remainder of this block.*

Purpose of Well (check one): Home  Industrial \_\_\_\_\_ Public Supply \_\_\_\_\_ Irrigation \_\_\_\_\_ Fish Culture \_\_\_\_\_ Other: \_\_\_\_\_

If a flowing well, method of flow regulation: Valve \_\_\_\_\_ Other (describe): \_\_\_\_\_

Static Water Level: 50 feet above or below (circle one) land surface Date measured: 11-6-06

Method of measurement (circle one): steel tape electric tape air line other: \_\_\_\_\_

Well depth: 90' Well grouted to a depth of 10 feet Type of grout (circle one): Neat Cement Bentonite Mix

Casing length: 80 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: .013 inches Setting depth: From 80 feet to 90 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development  
 Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. *If telescoped or more than one screen, describe on separate sheet.*

RECEIVED  
 Form: OLWR-SWR-1A  
 DEC 01 2006  
 BY: OLWR



# STATE WELL REPORT

## Part 2

Pump Installer's Completion Report  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_

Well #: E-166

Elevation: \_\_\_\_\_

County: Marshall  
 Permit #: 0-162  
 Driller: Larry Carpenter  
 Date completed: 11-7-06  
 Copy information from Section Part 1

*This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.*

Well Owner Information	Well Location
Owner Name: <u>Anderson Home LLC</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>P.O. Box 539</u>	Method of Lat/Long (check one): Conventional Survey _____
<u>Holly Springs</u> <u>Ms.</u> <u>38635</u>	USGS quad _____, Hand-held GPS _____, Survey-grade GPS _____
City State Zip Code	<u>1/4</u> <u>1/4</u> Sec <u>36</u> T <u>25</u> R <u>4W</u>
Telephone No. <u>(662) 252 3500</u>	Distance Direction Nearest Town
	<u>2 1/2</u> miles <u>North</u> of <u>Red Bank</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston <input type="radio"/> <u>Turbine</u>	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary <input type="radio"/> <u>Flowing Well</u>	Windmill Other (specify): _____
Other (specify): _____	House Power Rating of Motor: <u>3/4</u>
Date Pump Installed: <u>11-7-06</u>	Setting Depth: <u>70</u> feet
Rated Pump Capacity: <u>10</u> Gallons Per Minute	Number of Stages: <u>11</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>11.7.06</u>	Air Line Electric Measuring Line <input checked="" type="radio"/> <u>Steel Tape</u>
Static Water Level (A): <u>50</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>54</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown (B)-(A): <u>4</u> Feet Below Land Surface	Well yielded <u>17</u> GPM with a drawdown of
Test Pumping Rate: <u>17</u> Gallons Per Minute	<u>4</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

LARRY CARPENTER 0-162  
 Print Name of Pump Installer and License No. (if applicable)

Larry Carpenter  
 Signature of Pump Installer

Form: OLWR-SWR-1B

RECEIVED

DEC 01 2006

BY: OLWR