

County: Marshall  
 Permit #: \_\_\_\_\_  
 Driller: Jones W. Mason  
 Date drilling completed: 12-26-06

**State Well Report**  
**Part 1 – Driller's Log**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

**For Office Use Only:**

Aquifer: \_\_\_\_\_  
 Well #: F-107  
 L. S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

*State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.*

Information on Well Owner (Landowner if borehole is not for a water well)	Well or Borehole Location
Owner Name: <u>Mike Clark</u>	Latitude: <u>34° 56' 30.9"</u> Longitude: <u>89° 30' 02.5"</u>
Mailing Address: <u>50 Brandon Cove</u>	Method of Lat/Long (circle one): Conventional Survey, <u>18</u>
<u>mt pleasant</u> <u>MS</u> <u>38649</u>	USGS quad, <u>(Hand-held GPS)</u> Survey-grade GPS
City State Zip Code	<u>NE</u> <u>1/4</u> <u>30</u> <u>1/4</u> Sec <u>3</u> Twn <u>25</u> Rng <u>3W</u>
Telephone No. <u>(662) 838-6747</u>	<u>NW</u> <u>SE</u> Direction Nearest Town
	Distance <u>1</u> Miles <u>SE</u> of <u>mt pleasant</u>

**Well / Borehole Data**

Date drilling started: 12-26-06 Date drilling completed: 12-26-06 Hole depth: 150' Hole diameter: 6 3/4"

Location of the source of any surface water used for drilling: NA

Method of dosing and volume of Chlorine used in drilling and development: NA

Logs run (circle all applicable): (No log run) Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): NA

Purpose of borehole (check one): Water Well ☒ Geotechnical/Geological Investigation \_\_\_\_\_ Ground Source Heat Pump \_\_\_\_\_

Seismic Survey \_\_\_\_\_ Other (describe) \_\_\_\_\_

*If drilling is not related to water well construction, skip the remainder of this block*

Purpose of Well (check one): Home ☒ Industrial \_\_\_\_\_ Public Supply \_\_\_\_\_ Irrigation \_\_\_\_\_ Fish Culture \_\_\_\_\_ Other: \_\_\_\_\_

If a flowing well, method of flow regulation: Valve NA Other (describe) \_\_\_\_\_

Static Water Level: 72 feet above or (below) (circle one) land surface Date measured: 1-22-07

Method of Measurement (circle one) steel tape electric tape air line other: string / weight

Well depth: 150 Well grouted to a depth of 10 feet Type of grout (circle one): Neat Cement (Bentonite) Mix

Casing length: 140 feet Casing diameter: 4 inches Type of casing: pvc

Screen length: 10 feet Screen diameter: 4 inches Type of screen: pvc

Screen slot size: .010 inches Setting depth: From 140 feet to 150 feet

Type of completion (circle all applicable): (Gravel packed) Underreamed Telescoped Open hole Natural Development

Other (describe): NA

Top of lap pipe or reduction in casing: NA feet. *If telescoped or more than one screen, describe on next page*

Form: OLWRS-10  
**RECEIVED**  
 JAN 29 2007  
 BY: OLWR

RECEIVED  
JAN 29 2007  
BY: OLWE

# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

County: Marshall  
Permit #: \_\_\_\_\_  
Driller: Jones W. Mason  
Date completed: 1-22-07  
*Copy information from block on Part 1*

### For Office Use Only:

Aquifer: \_\_\_\_\_  
Well #: F-107  
Elevation: \_\_\_\_\_

*This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.*

Well Owner Information	Well Location
Owner Name: <u>Mike Clark</u>	Latitude: <u>34.56.309</u> Longitude: <u>89.30.025</u>
Mailing Address: <u>50 Brandon cove</u>	Method of Lat/Long (check one): Conventional Survey <u>18</u> , USGS quad _____, Hand-held GPS <u>✓</u> , Survey-grade GPS _____
<u>mt Pleasant MS 38649</u>	<u>NE</u> <u>1/4</u> <u>SW</u> <u>1/4</u> Sec <u>3</u> T <u>25</u> R <u>3w</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 838-6747</u>	<u>1</u> Miles <u>SE</u> of <u>mt Pleasant</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1 hp</u>
Date Pump Installed: <u>1-22-07</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>12</u> Gallons Per Minute	Number of Stages: <u>14</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>1-22-07</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>72</u> Feet Below Land Surface	Other (specify): <u>string / weight</u>
Pumping Water Level (B): <u>NA</u> Feet Below Land Surface	For flowing well, measured shut in head: <u>NA</u> feet
Drawdown [(B) - (A)]: <u>NA</u> Feet Below Land Surface	Well yielded <u>12</u> GPM with a drawdown of
Test Pumping Rate: <u>12</u> Gallons Per Minute	<u>NA</u> feet after <u>24</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>24</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Jones W. Mason 0-620  
Print Name of Pump Installer and License No. (if applicable)

Jones W. Mason  
Signature of Pump Installer

RECEIVED  
Form: OLWR-SWR-1B

IAN 29 2007  
BY: OLWR