

County: Marshall
 Permit #: 0-162
 Driller: Lang Carpenter
 Date drilling completed: 7-17-06

State Well Report
Part I - Driller's Log
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Aquifer: _____
 Well #: B-79-F-125
 L. S. Elevation: _____
 E-log #: _____

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

<p>Information on Well Owner (Landowner if borehole is not for a water well)</p> <p>Owner Name: <u>Bobby Longston</u> Mailing Address: <u>277 Anderson Lane</u> <u>Red Bank</u> <u>Ms.</u> <u>38661</u> City State Zip Code Telephone No. <u>(662) 851-7769</u></p>	<p>Well or Borehole Location</p> <p>Latitude: <u>34° 55' 55"</u> Longitude: <u>89° 30' 01"</u> Method of Lat/Long (circle one): <u>Conventional Survey</u> USGS quad, Hand-held GPS, Survey-grade GPS <u>NW 1/4 NE 1/4 Sec. 10 Twp 25 Rng 3W</u> Distance: <u>1 1/2 Miles</u> Direction: <u>South</u> of <u>Mt. Pleasant</u></p>
---	---

Well / Borehole Data

Date drilling started: 7-17-06 Date drilling completed: 7-17-06 Hole depth: 150' Hole diameter: 8"
 Location of the source of any surface water used for drilling: Well Water
 Method of casing and volume of Chlorine used in drilling and development: 1/2 Pt. Chlorine to 1,000 Gal. Water
 Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
 Name of organization running log(s): _____
 Purpose of borehole (check one): Water Well Geotechnical/Geological Investigation Ground Source Heat Pump
 Seismic Survey Other (describe): _____
 If drilling is not related to water well construction, skip the remainder of this block
 Purpose of Well (check one): Home Industrial Public Supply Irrigation Fish Culture Other: _____
 If a flowing well, method of flow regulation: Valve Other (describe): _____
 Static Water Level: 95 feet above or below (circle one) land surface Date measured: 7-17-06
 Method of Measurement (circle one): Steel tape electric tape air line other: _____
 Well depth: 150' Well grouted to a depth of 10 feet Type of grout (circle one): Neat Cement Bentonite Mix
 Casing length: 140 feet Casing diameter: 4 inches Type of casing: PVC
 Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC
 Screen slot size: .013 inches Setting depth: From 140 feet to 150 feet
 Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____
 Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on next page

RECEIVED
 AUG 09 2006
 BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (Fax)

County: Marshall
 Permit #: 0-162
 Driller: Larry Carpenter
 Date completed: 7-17-06
Copy information from block on Part 1

For Office Use Only:

Aquifer: _____
 Well #: B-99 **F-125**
 Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>Bobby Langston</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>271 Anderson Lane</u>	Method of Lat/Long (check one): Conventional Survey _____ USGS quad _____, Hand-held GPS _____, Survey-grade GPS _____
<u>Red Bank</u> <u>Ms.</u> <u>38661</u>	<u>1/4</u> <u>1/4</u> Sec <u>10</u> T <u>15</u> R <u>3W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 851-7769</u>	<u>1 1/2</u> Miles <u>South</u> of <u>Mt. Pleasant</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: _____
Date Pump Installed: <u>7-17-06</u>	Setting Depth: <u>120</u> feet
Rated Pump Capacity: <u>10</u> Gallons Per Minute	Number of Stages: <u>11</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line <input checked="" type="radio"/> Steel Tape
Static Water Level (A): <u>95</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>100</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B)-(A)]: <u>5</u> Feet Below Land Surface	Well yielded <u>15</u> GPM with a drawdown of
Test Pumping Rate: <u>15</u> Gallons Per Minute	<u>5</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

LARRY CARPENTER 0-162 Larry Carpenter
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED
 Form: OLWR-SWR-1B
 AUG 09 2006
 BY: OLWR

