

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: N-68
L. S. Elevation: _____
E-log #: _____

County: Marshall 093
Permit #: 0-162
Driller: Larry Carpenter
Date drilling completed: 2-18-05

Carpenter Well Company

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Hugh Mr Clatchy</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>4275 Hwy 178 West</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Red Banker</u> <u>Ms.</u> <u>38661</u>	_____ 1/4 _____ 1/4 Sec <u>11</u> Twn <u>45</u> Rng <u>R4W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 252-2541</u>	<u>5</u> Miles <u>South</u> of <u>Red Banker, Ms.</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 12-18-05 Date well drilling completed: 12-18-05

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 30 feet above or below (circle one) land surface Date measured: 12-18-05

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 110 ft Well depth: 110 ft Well grouted to a depth of 70 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 100 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: .013 inches Setting depth: From 100 feet to 110 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

LARRY CARPENTER 0-162
Print Name of Water Well Contractor and License No.

Larry Carpenter
Signature of Water Well Contractor

RECEIVED
MAR 04 2005
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 90391
 Jackson, MS 39209-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Appeller: _____

Well #: N-68

Elevation: _____

County: Marshall
 Permit #: 0-162
 Driller: Larry Carpenter
 Date completed: 2-18-05

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Hugh Mc Clatchy</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>4275 Hwy 178 West</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>Red Banks</u> <u>Ms.</u> <u>38661</u>	<u>1/4</u> <u>1/4</u> Sec <u>11</u> Twn <u>45</u> Rng <u>R4W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 252-2541</u>	<u>5</u> Miles <u>South</u> of <u>Red Banks, Ms.</u>

Pump Type Circle one:	Power Type Circle one:
Air Lift Jet <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Phase Power Rating of Motor: <u>3/4</u>
Date Pump Installed: <u>2-18-05</u>	Sizing Depth: <u>60</u> feet
Rated Pump Capacity: <u>12</u> Gallons Per Minute	Number of Stages: <u>11</u> Stages

Pump Test Data	Method of Measuring Water Level Circle one:
Date Well Tested: <u>2-18-05</u>	Air Line Electric Measuring Line <input checked="" type="radio"/> <u>Steel Tape</u>
Static Water Level (A): <u>30</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>35</u> Feet Below Land Surface	For flowing well, measured static to head: _____ feet
Drawdown (B) - (A): <u>5</u> Feet Below Land Surface	Well yielded <u>17</u> GPM with a drawdown of
Test Pumping Rate: <u>17</u> Gallons Per Minute	<u>5</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

LARRY CARPENTER 0-162
 Print Name of Pump Installer and License No. (if applicable)

Larry Carpenter
 Signature of Pump Installer

RECEIVED

MAR 04 2005

BY: OLWR