

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: G-64
L. S. Elevation: _____
E-log #: _____

County: Neshoba
Permit #: _____
Driller: Cain
Date drilling completed: 7-11-07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Sam Williamson</u>	Latitude: <u>32° 46' 02"</u> Longitude: <u>89° 05' 06"</u>
Mailing Address: <u>330 Williamson Ave.</u> <u>Philadelphia</u> <u>MS 39350</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS <u>N 1/4 E 1/4 Sec. 32 Twn 11 N Rng 12 E</u>
City: _____ State: _____ Zip Code: _____	NW NE Distance: <u>1/2</u> Miles Direction: <u>East</u> of Nearest Town: <u>Philadelphia</u>
Telephone No. <u>(601) 416-9517</u>	

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 7-3-07 Date well drilling completed: 7-11-07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 120 feet above or below (circle one) land surface Date measured: 7-9-07

Method of Measurement (circle one) steel tape electric tape air line other: String

Hole depth: 370 Well depth: 370 Well grouted to a depth of 10

Type of grout (circle one): Cement Bentonite Mix

Casing length: 250 feet Casing diameter: 4" inches Type of casing: PVC

Screen length: _____ feet Screen diameter: _____ inches Type of screen: _____

Screen slot size: _____ inches Setting depth: From _____ feet to _____ feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable) No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Nelson Cain 0-374

Print Name of Water Well Contractor and License No.

Nelson Cain

Signature of Water Well Contractor

RECEIVED
AUG 03 2007
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
 Well #: G-64
 Elevation: _____

County: Neshoba
 Permit #: _____
 Driller: Cain
 Date completed: 7-11-07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Sam Williamson</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>330 Williamson Ave.</u>	Method of Lat/Long (circle one): Conventional Survey,
<u>Philadelphia</u> <u>Ms</u> <u>39350</u>	USGS quad, Hand-held GPS, Survey-grade GPS
City State Zip Code	<u>N</u> ¼ <u>E</u> ¼ Sec <u>32</u> Twn <u>11N</u> Rng <u>12E</u>
Telephone No. (662) <u>416-9517</u>	Distance Direction Nearest Town
	<u>1/2</u> Miles <u>East</u> of <u>Philadelphia</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input type="radio"/> Submersible <input checked="" type="radio"/>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston <input type="radio"/> Turbine <input type="radio"/>	Electric Motor <input checked="" type="radio"/> Hand <input type="radio"/> Tractor PTO <input type="radio"/>
Centrifugal Rotary <input type="radio"/> Flowing Well <input type="radio"/>	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1 1/2</u>
Date Pump Installed: <u>7-9-07</u>	Setting Depth: <u>180</u> feet
Rated Pump Capacity: <u>30</u> Gallons Per Minute	Number of Stages: <u>8</u>

RECEIVED
 AUG 03 2007
 BY: OLWR

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>7-9-07</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>120</u> Feet Below Land Surface	Other (specify): <u>String</u>
Pumping Water Level (B): <u>140</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>20</u> Feet Below Land Surface	Well yielded <u>25</u> GPM with a drawdown of
Test Pumping Rate: <u>25</u> Gallons Per Minute	<u>20</u> feet after <u>6</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>6</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Nelson Cain 0-374 Nelson Cain
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer