

State Well Report

Part I

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
 Well #: M-49
 L. S. Elevation: _____
 E-log #: _____

County: Pearl River
 Permit #: _____
 Driller: Travis Boone
 Date drilling completed: 7-6-05

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information		Well Location	
Owner Name: <u>Anthony Lee</u>	Latitude: _____ " Longitude: _____ "	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS	
Mailing Address: <u>215 Progress Rd</u>	USGS quad, Hand-held GPS, Survey-grade GPS	_____ 1/4 _____ 1/4 Sec <u>3</u> Twn <u>3S</u> Rng <u>15W</u>	
<u>Poplarville, MS 39470</u>	City State Zip Code	Distance: <u>4</u> Miles	Direction: <u>SE</u> of Nearest Town: <u>Poplarville</u>
Telephone No. () _____			
Well Data			
Purpose of Well (circle one) <u>Home</u> Industrial Public Supply Irrigation Fish Culture Other: _____			
Date well drilling started: <u>7-6-05</u>		Date well drilling completed: <u>7-6-05</u>	
If flowing, method of flow regulation: Valve _____ Other (describe) _____			
Static Water Level: <u>180</u> feet above or <u>below</u> (circle one) land surface		Date measured: <u>7-6-05</u>	
Method of Measurement (circle one) steel tape electric tape air line other: <u>string line</u>			
Hole depth: _____		Well depth: <u>260 ft</u> Well grouted to a depth of <u>10</u> feet	
Type of grout (circle one): <u>Cement</u> Bentonite Mix			
Casing length: <u>240</u> feet	Casing diameter: <u>4</u> inches	Type of casing: <u>sch 40</u>	
Screen length: <u>20</u> feet	Screen diameter: <u>4</u> inches	Type of screen: <u>sch 40</u>	
Screen slot size: <u>8</u> inches	Setting depth: From <u>240</u> feet to <u>260</u> feet		
Type of completion (circle all applicable): <u>Gravel packed</u> Underreamed Telescoped Open hole Natural Development			
Other (describe): _____			
Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page			
Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____			
Name of organization running log(s): _____			
I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.			
<u>TRAVIS BOONE 0:514</u>		<u>Travis Boone</u>	
Print Name of Water Well Contractor and License No.		Signature of Water Well Contractor	

RECEIVED

AUG 05 2005

BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

County: Pearl River
 Permit #: _____
 Driller: Travis Boone
 Date completed: 7-6-05

For Office Use Only:

Aquifer: _____
 Well #: M-49
 Elevation: _____

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Anthony Lee</u> Mailing Address: <u>215 Progress Rd</u> <u>Poplarville, Ms 39470</u> <small>City State Zip Code</small> Telephone No. () _____	Latitude: _____ Longitude: _____ Method of Lat/Long (circle one): <u>Conventional Survey</u> USGS quad, Hand-held GPS, Survey-grade GPS _____ 1/4 _____ 1/4 Sec <u>3</u> Twn <u>35</u> Rng <u>15W</u> Distance Direction Nearest Town <u>4</u> Miles <u>SE</u> of <u>Poplarville</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="checkbox"/> Jet <input type="checkbox"/> <u>Submersible</u> Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine <input type="checkbox"/> Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well <input type="checkbox"/> Other (specify): _____ Date Pump Installed: <u>7-6-05</u> Rated Pump Capacity: <u>25</u> Gallons Per Minute	Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/> <u>Electric Motor</u> <input type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO <input type="checkbox"/> Windmill <input type="checkbox"/> Other (specify): _____ Horse Power Rating of Motor: <u>2</u> Setting Depth: <u>230</u> feet Number of Stages: _____

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>7-6-05</u> Static Water Level (A): <u>180</u> Feet Below Land Surface Pumping Water Level (B): _____ Feet Below Land Surface Drawdown ((B) - (A)): _____ Feet Below Land Surface Test Pumping Rate: <u>38 OF</u> Gallons Per Minute Duration of Pump Test (minimum 4 hours): _____ hours	Air Line <input type="checkbox"/> Electric Measuring Line <input type="checkbox"/> Steel Tape <input type="checkbox"/> Other (specify): <u>string line</u> For flowing well, measured shut in head: _____ feet Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

TRAVIS BOONE D-514
 Print Name of Pump Installer and License No. (if applicable)

Travis Boone
 Signature of Pump Installer

RECEIVED

AUG 05 2005

BY: OLWR

