

# State Well Report

## Part 1

Mississippi Department of Environmental Quality  
Office of Land and Water Resources  
P.O. Box 10631  
Jackson, MS 39289-0631  
(601)961-5210  
(601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_  
Well #: 5-44  
L. S. Elevation: \_\_\_\_\_  
B-log #: \_\_\_\_\_

County: Pearl River  
Permit #: \_\_\_\_\_  
Driller: AL HARRINGTON  
Date drilling completed: 1/4/07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Jason Bardline</u>	Latitude: <u>30° 39' 31"</u> Longitude: <u>-89° 23' 51.5"</u>
Mailing Address: <u>120 A</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Lester Harold Rd.</u>	USGS quad, <u>Hand-held GPS</u> , Survey-grade GPS
<u>Perbunton, Poplarville MS 39475</u>	<u>NE 1/4 NW 1/4 Sec 33 Twn 49 Rng 14 W</u>
City: _____ State: _____ Zip Code: <u>39573</u>	Distance: <u>16</u> Miles Direction: <u>3</u> of Nearest Town: <u>Poplarville</u>
Telephone No. ( ) _____	

**Well Data**

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: \_\_\_\_\_

Date well drilling started: 1/4/07 Date well drilling completed: 1/4/07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe): \_\_\_\_\_

Static Water Level: 86' feet above or below (circle one) land surface Date measured: 1/4/07

Method of Measurement (circle one): steel tape electric tape air line other: \_\_\_\_\_

Hole depth: 320' Well depth: 320' Well grouted to a depth of 10' feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 310' feet Casing diameter: 2" inches Type of casing: PVC

Screen length: 10' feet Screen diameter: 2" inches Type of screen: PVC

Screen slot size: 1008 inches Setting depth: From 310' feet to 320' feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): \_\_\_\_\_

Top of lap pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

AL HARRINGTON #0-564 \_\_\_\_\_  
Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

RECEIVED  
JAN 25 2007  
BY: OLWE



# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: \_\_\_\_\_

Well #: 5-44

Elevation: \_\_\_\_\_

County: Pearl River  
 Permit #: \_\_\_\_\_  
 Driller: AL HARRINGTON  
 Date completed: 1/4/07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Jason Bureclon</u>	Latitude: <u>30°39'32"</u> Longitude: <u>-89°23'51.5"</u>
Mailing Address: <u>120A Lester Hard Rd</u>	Method of Lat/Long (circle one): Conventional Survey, <u>SI</u>
<u>Perkinston MS 39573</u>	USGS quad, ( <u>Hand-held GPS</u> ) Survey-grade GPS
City State Zip Code	<u>NE 1/4 NW 1/4 Sec 33 Twn 4S Rng 14W</u>
Telephone No. ( ) _____	Distance Direction Nearest Town
	<u>16 Miles S of Poplarville</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="radio"/> Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket <input type="radio"/> Piston <input type="radio"/> Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal <input type="radio"/> Rotary <input type="radio"/> Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1HP</u>
Date Pump Installed: <u>1/4/07</u>	Setting Depth: <u>jet set at 96' feet</u>
Rated Pump Capacity: <u>5</u> Gallons Per Minute	Number of Stages: <u>2 stage Jet Pump</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line <u>Steel Tape</u>
Static Water Level (A): <u>86'</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>&gt;96'</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: _____ Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

AL HARRINGTON #0-564 \_\_\_\_\_  
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED  
 JAN 25 2007  
 BY: OLWR