

JAN-10-2002 06:28P FROM:

TO:16013600535

P:4

### State Well Report

#### Part 1

Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10631  
 Jackson, MS 39289-0631  
 (601)961-5210  
 (601)354-6938 (fax)

County: Pike  
 Permit #: \_\_\_\_\_  
 Driller: Travis Boone  
 Date drilling completed: 12-19-07

For Office Use Only:  
 Aquifer: \_\_\_\_\_  
 Well #: L-180  
 L.S. Elevation: \_\_\_\_\_  
 E-log #: \_\_\_\_\_

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Chris Lehwangal</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>1027 Ardore Lane</u>	Method of Lat/Long (circle one): <input type="radio"/> Conventional Survey
<u>Magnolia, MS</u>	<input type="radio"/> USGS quad, <input type="radio"/> Hand-held GPS, <input type="radio"/> Survey-grade GPS
<u>39052</u>	<u>1/4</u> <u>1/4</u> Sec. <u>1</u> Twn <u>1N</u> Rng <u>2E</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. ( ) _____	<u>3</u> Miles <u>SW</u> of <u>Progress</u>

**Well Data**

Purpose of Well (circle one):  Home  Industrial  Public Supply  Irrigation  Fish Culture  Other: \_\_\_\_\_

Date well drilling started: 12-18-07 Date well drilling completed: 12-19-07

If flowing, method of flow regulation: Valve \_\_\_\_\_ Other (describe): \_\_\_\_\_

Static Water Level: 130 feet above or below (circle one) land surface Date measured: 12-19-07

Method of Measurement (circle one)  steel tape  electric tape  air line other: String Line

Hole depth: \_\_\_\_\_ Well depth: 185 Well grouted to a depth of 10 feet

Type of grout (circle one):  Cement  Bentonite  Mix

Casing length: 112.5 feet Casing diameter: 4 inches Type of casing: Sch 40

Screen length: 20 feet Screen diameter: 4 inches Type of screen: Sch 40

Screen slot size: 8 inches Setting depth: From 112.5 feet to 185 feet

Type of completion (circle all applicable):  Gravel packed  Undreamed  Telescoped  Open hole  Natural Development

Other (describe): \_\_\_\_\_

Top of log pipe or reduction in casing: \_\_\_\_\_ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run  Electric  Gamma Ray  Density  Sonic  Neutron  Other: \_\_\_\_\_

Name of organization running log(s): \_\_\_\_\_

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Travis Boone 0-514 Travis Boone  
 Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

RECEIVED  
 JAN 22 2008  
 BY: OLWR



JAN-10-2002 06:21P FROM:

TO:16013600535

P:5

# STATE WELL REPORT

## Part 2

**Pump Installer's Completion Report**  
 Mississippi Department of Environmental Quality  
 Office of Land and Water Resources  
 P.O. Box 10651  
 Jackson, MS 39299-0651  
 (601)961-5210  
 (601)354-6938 (fax)

County: Pike  
 Permit #: \_\_\_\_\_  
 Diller: Travis Boone  
 Date completed: 12-19-07

**For Office Use Only**  
 Aquifer: \_\_\_\_\_  
 Well #: L-180  
 Elevation: \_\_\_\_\_

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Chris Scherangal</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>1027 Ardor Lane</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Magox, La, Mo</u>	USGS quad, Hand-held GPS, Survey-grade GPS
<u>37652</u>	<u>4 4 Sec 1 Twp 1N Rng 8E</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. ( ) _____	<u>3 Miles NW of Poinsett</u>

Pump Type Circle one	Power Type Circle one
Air Lift <input type="checkbox"/> Jet <input checked="" type="checkbox"/> <u>Submersible</u>	Diesel Engine <input type="checkbox"/> Gasoline Engine <input type="checkbox"/> Natural Gas <input type="checkbox"/>
Bucket <input type="checkbox"/> Piston <input type="checkbox"/> Turbine <input type="checkbox"/>	<u>Electric Motor</u> <input checked="" type="checkbox"/> Hand <input type="checkbox"/> Tractor PTO <input type="checkbox"/>
Centrifugal <input type="checkbox"/> Rotary <input type="checkbox"/> Flowing Well <input type="checkbox"/>	Windmill <input type="checkbox"/> Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1 1/2</u>
Date Pump Installed: <u>12-19-07</u>	Setting Depth: <u>150</u> feet
Rated Pump Capacity: <u>25</u> Gallons Per Minute	Number of Stages: _____

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>12-19-07</u>	Air Line <input type="checkbox"/> Electric Measuring Line <input type="checkbox"/> Steel Tape <input type="checkbox"/>
Static Water Level (A): <u>130</u> Feet Below Land Surface	Other (specify): <u>String Line</u>
Pumping Water Level (B): <u>130</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown (B) - (A): _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>350E</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.  
Travis Boone  
 Print Name of Pump Installer and License No. (if applicable) \_\_\_\_\_  
 \_\_\_\_\_  
 Signature of Pump Installer

RECEIVED  
 JAN 22 2008  
 BY: OLWR