

Job # 7105

County: Quitman
 Permit #: GW 47251
 Driller: Petes Well Drilling
 Date drilling completed: 3-15-07

Well Driller Report and Well Log
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Aquifer: _____
 Well #: A-76
 L. S. Elevation: _____
 E-log #: _____

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information #2	Well Location
Owner Name: <u>Chickasaw Farms</u>	Latitude: <u>34° 29' 54"</u> Longitude: <u>90° 11' 30"</u>
Mailing Address: <u>5764 Bullentins Rd</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>Sardis MS 38666</u>	USGS quad: <u>(hand-held GPS)</u> Survey-grade GPS
City State Zip Code	<u>SE 1/4 NE 1/4 Sec 12 Twn 7S Rng 10W</u>
Telephone No. <u>(662) 487-3961</u>	Distance Direction Nearest Town
	<u>1/2 Miles SW of Crenshaw</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 3-15-07 Date well drilling completed: 3-15-07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 10 feet above or below (circle one) land surface Date measured: 3-15-07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 100 Well depth: 100 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 60 feet Casing diameter: 10 inches Type of casing: PVC

Screen length: 60 feet Screen diameter: 10 inches Type of screen: PVC

Screen slot size: 032 inches Setting depth: From 60 feet to 100 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Petes Well Drilling Co Signature of Water Well Contractor
 Print Name of Water Well Contractor and License No. 0430

If well telescopes please sketch below and show depths.

RECEIVED
 APR 23 2007
 BY: OLWR

#9105

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

County: Quitman
 Permit #: _____
 Driller: PETES WELL DRILLING
 Date completed: 3-15-07
 Copy information from block on Part 1

For Office Use Only:
 Aquifer: _____
 Well #: A-76
 Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>Chickasaw Farms</u>	Latitude: <u>34° 29.544"</u> Longitude: <u>90° 11.900"</u>
Mailing Address: <u>5764 Ballentine Rd</u>	Method of Lat/Long (check one): Conventional Survey _____ <input checked="" type="checkbox"/> Hand-held GPS <input type="checkbox"/> Survey-grade GPS _____
<u>Sardis</u> <u>MS</u> <u>38666</u>	<u>SE 1/4 NE 1/4 Sec 12 T 75 R 10 W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>(662) 467-3761</u>	<u>1/2</u> Miles <u>SW</u> of <u>Crenshaw</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>20 Hp</u>
Date Pump Installed: <u>3-29-07</u>	Setting Depth: <u>60</u> feet
Rated Pump Capacity: <u>1200</u> Gallons Per Minute	Number of Stages: <u>0</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line <input checked="" type="radio"/> Steel Tape
Static Water Level (A): <u>10</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B)-(A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: _____ Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

David P. Holt 0-752P _____
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

Form: OLWR-SWR-1B

RECEIVED
 APR 23 2007
 BY: OLWR