

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: N-41
L. S. Elevation: _____
E-log #: _____

County: SMITH
Permit #: _____
Driller: Johnny Parker
Date drilling completed: 4-18-04

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>CHARLES EASTLAND</u>	Latitude: <u>31° 56' 36" N</u> Longitude: <u>89° 26' 57" W</u>
Mailing Address: <u>P.O. BOX 57</u> <u>HWY SCR-80</u> <u>TAYLORSVILLE MS. 39168</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
City: _____ State: _____ Zip Code: _____	1/4 _____ 1/4 Sec <u>11</u> Twn <u>1N</u> Rng <u>8E</u>
Telephone No. (<u>601</u>) _____	Distance _____ Direction _____ Nearest Town _____ <u>10</u> Miles <u>NORTH</u> of <u>TAYLORSVILLE</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: CHICKEN HOUSES

Date well drilling started: 4-16-07 Date well drilling completed: 4-25-07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 100' feet above or below (circle one) land surface Date measured: 4-14-07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 440' Well depth: 410' Well grouted to a depth of 10' feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 390' feet Casing diameter: 4" inches Type of casing: PVC

Screen length: 20' feet Screen diameter: 4" inches Type of screen: PVC

Screen slot size: 008 inches Setting depth: From 390-410 feet to _____ feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

JOHNNY R. PARKER 0-553 Johnny R. Parker
Print Name of Water Well Contractor and License No. Signature of Water Well Contractor

RECEIVED
MAY 08 2007
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: N-41

Elevation: _____

County: SMITH
 Permit #: _____
 Driller: Johny Parker
 Date completed: 4-25-07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>CHARLES EASTLAND</u>	Latitude: <u>31.5636°N</u> Longitude: <u>89.2657°W</u>
Mailing Address: <u>P.O. Box 57</u> <u>SCR 80</u> <u>TAYLORSVILLE MS. 39168</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
City State Zip Code	_____ 1/4 _____ 1/4 Sec <u>11</u> Twn <u>1N</u> Rng <u>8W</u>
Telephone No. <u>(601)</u> _____	Distance Direction Nearest Town <u>10</u> Miles <u>NORTH</u> of <u>TAYLORSVILLE</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input type="radio"/> <u>Submersible</u> <input checked="" type="radio"/>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston <input type="radio"/> Turbine <input type="radio"/>	<u>Electric Motor</u> <input checked="" type="radio"/> Hand <input type="radio"/> Tractor PTO <input type="radio"/>
Centrifugal Rotary <input type="radio"/> Flowing Well <input type="radio"/>	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>2</u>
Date Pump Installed: <u>4-25-07</u>	Setting Depth: <u>220'</u> feet
Rated Pump Capacity: <u>35</u> Gallons Per Minute	Number of Stages: <u>15</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>4-25-07</u>	Air Line Electric Measuring Line <u>Steel Tape</u> <input checked="" type="radio"/>
Static Water Level (A): <u>100'</u> Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): <u>220'</u> Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: <u>120'</u> Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>33</u> Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): <u>12</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

JOHNY R. PARKER
 Print Name of Pump Installer and License No. (if applicable)

Johny R. Parker
 Signature of Pump Installer

RECEIVED
 MAY 08 2007
 BY: OLWR