

State Well Report Part 1 - Driller's Log

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

County: Stone
 Permit #: 0-209
 Driller: R. Mason
 Date drilling completed: 8/18/06

For Office Use Only:
 Aquifer: _____
 Well #: H-66
 L. S. Elevation: _____
 E-log #: _____

State Law requires that this report be prepared by the license holder responsible for the work and filed with the Department at the above address within 30 days of completion of drilling of the well or borehole.

<p>Information on Well Owner (Landowner if borehole is not for a water well)</p> <p>Owner Name: <u>George Charles</u> Mailing Address: <u>18 King Bee Rd.</u> <u>Perkingston MS</u> City State Zip Code Telephone No. () _____</p>	<p>Well or Borehole Location</p> <p>Latitude: _____ Longitude: _____</p> <p>Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS</p> <p>_____ 1/4 _____ Sec <u>11</u> Twn <u>35</u> Rng <u>10W</u></p> <p>Distance _____ Direction _____ Nearest Town _____ <u>14</u> Miles <u>W</u> of <u>Perkingston</u></p>
--	---

Well / Borehole Data

Date drilling started: 8/17/06 Date drilling completed: 8/18/06 Hole depth: 410 Hole diameter: 4x2

Location of the source of any surface water used for drilling: Shop
 Method of dosing and volume of Chlorine used in drilling and development: 1/2 lb per 100 gal 39% chlorine

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____
 Name of organization running log(s): N/A

Purpose of borehole (check one): Water Well Geotechnical/Geological Investigation _____ Ground Source Heat Pump _____
 Seismic Survey _____ Other (describe) _____

If drilling is not related to water well construction, skip the remainder of this block

Purpose of Well (check one): Home Industrial Public Supply _____ Irrigation _____ Fish Culture _____ Other: _____

If a flowing well, method of flow regulation: Valve N/A Other (describe) _____

Static Water Level: 85 feet above below (circle one) land surface Date measured: 8/18/06

Method of Measurement (circle one) steel tape _____ electric tape _____ air line _____ other: plumb bob

Well depth: 410 Well grouted to a depth of 15 feet Type of grout (circle one): Neat Cement Bentonite _____ Mix _____

Casing length: 400 feet Casing diameter: 4x2 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4x2 inches Type of screen: PVC

Screen slot size: .006 inches Setting depth: From 400 feet to 410 feet

Type of completion (circle all applicable): Gravel packed _____ Underreamed _____ Telescoped _____ Open hole Natural Development
 Other (describe): _____

Top of lap pipe or reduction in casing: N/A feet. *If telescoped or more than one screen, describe on next page*

Form: OLWR-SWR-1A

RECEIVED

SEP 08 2006

BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

County: Stone
 Permit #: 0-209
 Driller: R. Mason
 Date completed: 8/18/06
Copy information from block on Part 1

For Office Use Only:
 Aquifer: _____
 Well #: H-66
 Elevation: _____

This part of the report must be completed by a licensed water well contractor or a licensed pump installer. A copy of Part 1 of the report must be attached and both parts filed with the Department at the above address within 30 days of well completion.

Well Owner Information	Well Location
Owner Name: <u>George Charles</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>18 King Bee Rd</u>	Method of Lat/Long (check one): Conventional Survey _____
<u>Perkingston, MS</u>	USGS quad _____ Hand-held GPS _____ Survey-grade GPS _____
City State Zip Code	<u>1/4</u> Sec <u>11</u> T <u>35</u> R <u>10W</u>
Telephone No. () _____	Distance Direction Nearest Town
	<u>14</u> Miles <u>W</u> of <u>Perkingston</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <input checked="" type="radio"/> <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> <u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1</u>
Date Pump Installed: <u>8/18/06</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>15</u> Gallons Per Minute	Number of Stages: <u>14</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>8/18/06</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>85</u> Feet Below Land Surface	Other (specify): <u>Plumb bob</u>
Pumping Water Level (B): <u>85</u> Feet Below Land Surface	For flowing well, measured shut in head: <u>N/A</u> feet
Drawdown ((B)-(A)): <u>0</u> Feet Below Land Surface	Well yielded <u>15</u> GPM with a drawdown of
Test Pumping Rate: <u>15</u> Gallons Per Minute	<u>0</u> feet after <u>4</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>4</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Dwight Mason 0-209 Dwight Mason
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED
 FOR: OLWR/SWR-1B

SEP 08 2006
 BY: OLWR