

Sunflower

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: S176
Well #: C123
L. S. Elevation: _____
E-log #: _____

County: BOLIVAR
Permit #: 06044091
Driller: J. NEWCOME O-TT3
Date drilling completed: 6-7-10

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Sunflower County Farms</u>	Latitude: <u>33.53.30"</u> Longitude: <u>90.38.56"</u>
Mailing Address: <u>% Leticia Pennix</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u>
<u>305 Fairway Trace Dr.</u>	USGS quad: <u>Hand-held GPS</u> Survey-grade GPS
<u>Hernando MS 38632</u>	SAT 1/4 <u>NW</u> 1/4 Sec. <u>6</u> Twn <u>23N</u> Rng <u>4W</u>
City State Zip Code	NW SE Distance Direction Nearest Town
Telephone No. ()	<u>2</u> Miles <u>EAST</u> of <u>MOUND BAYOU</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 6-7-10 Date well drilling completed: 6-7-10

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: _____ feet above or below (circle one) land surface Date measured: _____

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 113 Well depth: 110 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 70 feet Casing diameter: 16 inches Type of casing: PVC

Screen length: 40 feet Screen diameter: 16 inches Type of screen: PVC

Screen slot size: .050 inches Setting depth: From 70 feet to 110 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

JOHN NEWCOME O-TT3
Print Name of Water Well Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED
AUG 13 2010
BY: [Signature]

Sunflower

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: PTL
Well #: C123
Elevation: _____

County: Bolivar
Permit #: 60044091
Driller: S. Newcome 0-773
Date completed: 6-7-10

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Sunflower County Farms</u>	Latitude: <u>33 53 30</u> Longitude: <u>90 38 56</u>
Mailing Address: <u>90 Lestic Perrix</u> <u>305 Fairway Trace Dr.</u> <u>Heanando ms 38632</u> City State Zip Code	Method of Lat/Long (circle one): Conventional Survey, USGS quad, <u>Hand-held GPS</u> , Survey-grade GPS
Telephone No. () _____	SW 1/4 NW 1/4 Sec. <u>38</u> Twn. <u>24N</u> Rng. <u>8W</u> NW SE Direction <u>6</u> Nearest Town <u>23N 4W</u> <u>2</u> Miles <u>E</u> of <u>Mound Bayou</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet Submersible	<u>Diesel Engine</u> Gasoline Engine Natural Gas
Bucket Piston <u>Turbine</u>	Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>60</u>
Date Pump Installed: <u>6/8/10</u>	Setting Depth: <u>70</u> feet
Rated Pump Capacity: <u>3000</u> Gallons Per Minute	Number of Stages: <u>1</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: _____	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): _____ Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: _____ Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Comp Rowe 0-711P
Print Name of Pump Installer and License No. (if applicable)

[Signature]
Signature of Pump Installer

RECEIVED RECEIVED
AUG 19 2010 AUG 19 2010
BY: OJWB BY: OJWB