

State Well Report

Part 1

Mississippi Department of Environmental Quality

Office of Land and Water Resources

P.O. Box 2309
Jackson, MS 39225

For Office Use Only

Aquifer: _____

Well #: F-87

L.S. Elevation: _____

E-Long #: _____

County: TATE
 Permit #: _____
 Driller: BOB SMITH
 Date drilling complet: 11-13-08

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>NAPIER HOMES</u>	Latitude: _____ "Longitude: _____"
Mailing Address: <u>4260 DICKENS</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
<u>SOUTHAVEN, MS 38672</u>	<u>1/4 1/4 Sec 12 Twn 155 Rng RPW</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>901 604-4228</u>	<u>5 Miles S/W of COLDWATER</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other _____

Date well drilling started: 11-13-08 Date well drilling completed: 11-13-08

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 25 feet above or below (circle one) land surface Date measured: 11-13-08

Method of Measurement (circle one) steel tape electric tape air line other: LINE+WEIGHT

Hole Depth: 156 Well depth: 156 Well grouted to a depth of 10 feet

Type of grout: (circle one) Cement Bentonite Mix

Casing length: 146 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 10 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 13 THOUS inches Setting depth: From 146 feet to 156 feet

Type of completion(circle all applicable):
 Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): WASHED SAND

Top of lap pipe or reduction incasing: _____ feet. If telescoped or more than one screen, describe on back

Logs run(circle one): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of oorganization running log(s): _____

I certify that the well drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

BOB SMITH 0645
Print name of Water Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED
NOV 24 2008

BY: OLWR

State Well Report

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 2309
Jackson, MS 39225

For Office Use Only

Aquifer: _____
Well #: F-87
Elevation: _____

County: TATE
Permit #: _____
Driller: BOB SMITH
Date completed: 11-13-08

This report be prepared by the pump installer in detail and filled will the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>NARREN HOMES</u>	Latitude: _____ Longitude: _____
Mailing Address: <u>4260 DEANS</u>	Method of Lat/Long (circle one): Conventional Survey USGS quad, Hand-held GPS, survey grade GPS
<u>SOUTHAVY, MS 38672</u>	<u>1/4 1/4 Sec 12 Twn 15 Rng 18W</u>
City State Zip Code	Distance _____ Direction _____ Nearest Town _____
Telephone No. <u>(901) 604-4228</u>	<u>5</u> miles <u>S/W</u> of <u>BOLDWATER</u>

Pump Type Circle one	Power Type Circle one
Air lift Jet <input checked="" type="radio"/> Submersible	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<input checked="" type="radio"/> Electric Motor Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other(specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>1 1/2</u>
Date Pump Installed: <u>11-13-08</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>20</u> gallons per min	Number of Stages: <u>14</u>

Pump Test Data	Method of Measuring Water Level circle one
Date Well Tested: <u>11-13-08</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level(A): <u>25</u> feet below Land Surface	Other(specify): <u>LINE + WEIGHT</u>
Rumping Water Level(B): _____ feet below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown[(B)-(A)]: _____ feet below Land Surface	Well yielded <u>24</u> GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: <u>24</u> gallons per Minute	
Duration of Pump Test(minimun 4 hours): _____ hrs	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

BOB SMITH 0645 _____
Print Name of Pump Installer and License No. Signature of Pump Installer

RECEIVED
NOV 24 2008
BY: OLWR

