

State Well Report

Part 1

Mississippi Department of Environmental Quality

Office of Land and Water Resources

P.O. Box 2309
Jackson, MS 39225

For Office Use Only

Aquifer: F91

Well #: _____

L.S. Elevation: _____

E-Long #: _____

County: TATE
 Permit #: _____
 Driller: Bob Smith
 Date drilling complet: 10-26-09

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>John Reid Penry</u>	Latitude: <u>34.41.01</u> " Longitude: <u>90.02.11</u> "
Mailing Address: <u>ARKANSAS RD</u> <u>COLDWATER MS 3868</u>	Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS
City: _____ State: _____ Zip Code: _____	<u>NE 1/4 NW 1/4 Sec 3 Twn 33 Rng 28W</u>
Telephone No. <u>(601) 634-1683</u>	Distance: <u>3 Miles</u> Direction: <u>W</u> of <u>COLDWATER</u>

Well Data

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other _____

Date well drilling started: 10-26-09 Date well drilling completed: 10-26-09

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 80 feet above or below (circle one) land surface Date measured: 10-26-09

Method of Measurement (circle one) steel tape electric tape air line other: LINE + WEIGHT

Hole Depth: 172 Well depth: 172 Well grouted to a depth of 10 feet

Type of grout: (circle one): Cement Bentonite Mix

Casing length: 152 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 20 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: 13 MESH inches Setting depth: From 152 feet to 172 feet

Type of completion (circle all applicable):
 Gravel packed Underreamed Telescoped Open hole Natural Development
 Other (describe): _____

Top of lap pipe or reduction casing: _____ feet. If telescoped or more than one screen, describe on back

Logs run (circle one): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Bob Smith 0-645 [Signature]
 Print name of Water Contractor and License No. Signature of Water Well Contractor

RECEIVED
 NOV 3 2009
BY: OLWR

F91

Ground Level

Large empty rectangular area for sketching the well location and property layout.

Description of Formations Encountered	From	To
TOP SOIL	0	5
BROWN CLAY	5	18
RED SAND CLAY	18	36
GRAVEL	36	41
WHITE CLAY	41	140
WHITE SAND	140	170

If more than one screen, show location of each on sketch

Sketch the property layout and include the following: 1) the well location; 2) any permanent structures on the property that may aid in locating the well; 3) any roads, power lines, or other items that may aid in locating the property and the well; 4) indicate direction.

Landowner Name: John Perry

Signature of Water Well Contractor

RECEIVED
NOV 30 2009
BY: OLWR

State Well Report

Part 2

Pump Installer's Completion Report

Mississippi Department of Environmental Quality

Office of Land and Water Resources

P.O. Box 2309

Jackson, MS 39225

For Office Use Only
Aquifer: <u>F91</u>
Well #: _____
Elevation: _____

County: <u>TATE</u>
Permit #: _____
Driller: <u>BOB SMITH</u>
Date completed: <u>10-26-09</u>

This report be prepared by the pump installer in detail and filled will the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>John Ben Pope</u>	Latitude: <u>34°41'01"</u> Longitude: <u>90°02'11"</u>
Mailing Address: _____	Method of Lat/Long (circle one): Conventional Survey
<u>ANAMBRA RD</u>	USGS quad, Hand-held GPS, survey grade GPS
<u>COLDWATER, MS 38618</u>	<u>NE 1/4 NW 1/4 Sec. 8^{T85} 3 Twn 15^{T85} Rng 18W</u>
City State Zip Code	Distance Direction Nearest Town
Telephone No. <u>601 634-1683</u>	<u>3</u> miles <u>W</u> of <u>COLDWATER</u>

Pump Type	Power Type
Circle one	Circle one
Air lift Jet <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other(specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3/4</u>
Date Pump Installed: <u>10-26-09</u>	Setting Depth: <u>120</u> feet
Rated Pump Capacity: <u>12</u> gallons per min	Number of Stages: <u>11</u>

Pump Test Data	Method of Measuring Water Level
	circle one
Date Well Tested: <u>10-26-09</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level(A): <u>80</u> feet below Land Surface	Other(specify): <u>LINE WEIGHT</u>
Rumping Water Level(B): _____ feet below Land Surface	
Drawdown((B)-(A)): _____ feet below Land Surface	For flowing well, measured shut in head: _____ feet
Test Pumping Rate: <u>14</u> gallons per Minute	Well yielded <u>14</u> GPM with a drawdown of _____ feet after _____ hours of pumping
Duration of Pump Test(minimum 4 hours): _____ hrs	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

BOB SMITH 0645 _____
Print Name of Pump Installer and License No. Signature of Pump Installer

RECEIVED

NOV 30 2009

BY: OLWR