

County: Tate 137
 Permit #: _____
 Driller: Jones W. Mason
 Date drilling completed: 2-10-05

Well Driller Report and Well Log

Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:
 Aquifer: _____
 Well #: G-116
 L. S. Elevation: _____
 E-log #: _____

Mason Water Wells, LLC

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information			Well Location	
Owner Name	<u>Darla Hindeman</u>		Latitude	<u>34.39.63</u> Longitude: <u>089.54.958</u>
Mailing Address:	<u>1440 pecanue rd.</u>		Method of Lat/Long (circle one):	Conventional Survey, <u>57</u>
	<u>Coledale</u>	<u>MS</u>	USGS quad, <u>Hand-held GPS</u>	Survey-grade GPS
	City	State	<u>50</u> $\frac{1}{4}$ <u>NW</u> $\frac{1}{4}$ Sec <u>11</u>	Twn <u>55</u> Rng <u>7W</u>
Telephone No.	<u>(901) 830-3567</u>		Distance	Direction
			<u>2.12</u> Miles	<u>Sus</u> of <u>Peagville</u>
				Nearest Town
				<u>Peagville</u>

Well Data

Purpose of Well (circle one): Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 2-10-05 Date well drilling completed: 2-10-05

If flowing, method of flow regulation: Valve NA Other (describe) _____

Static Water Level: 80 feet above or below (circle one) land surface Date measured: 2-10-05

Method of Measurement (circle one) steel tape electric tape air line other: string weight

Hole depth: 140 Well depth: 140 Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 130 feet Casing diameter: 4 inches Type of casing: pvc

Screen length: 10 feet Screen diameter: 4 inches Type of screen: pvc

Screen slot size: .010 inches Setting depth: From 130 feet to 140 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: NA feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____
 I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

Jones W. Mason 0-620
 Print Name of Water Well Contractor and License No.

Jones W. Mason
 Signature of Water Well Contractor

If well telescopes please sketch below and show depths.

RECEIVED
 MAR 14 2005
 BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: G-116

Elevation: _____

County: Tate
Permit #: _____
Driller: Jones w. Mason
Date completed: 2-10-05

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Orla Hindman</u>	Latitude: <u>34.39.673</u> Longitude: <u>089.54.959</u>
Mailing Address: <u>1440 pecunie</u>	Method of Lat/Long (circle one): Conventional Survey,
<u>Coldwater</u> MS <u>38618</u>	USGS quad: <u>Hand-held GPS</u> Survey-grade GPS
City State Zip Code	<u>SW</u> 1/4 <u>NW</u> 1/4 Sec <u>11</u> Twn <u>5S</u> Rng <u>7W</u>
Telephone No. <u>(901) 830-3567</u>	Distance Direction Nearest Town
	<u>2 1/2</u> Miles <u>SW</u> of <u>poosville</u>

Pump Type Circle one	Power Type Circle one
Air Lift Jet <u>Submersible</u>	Diesel Engine Gasoline Engine Natural Gas
Bucket Piston Turbine	<u>Electric Motor</u> Hand Tractor PTO
Centrifugal Rotary Flowing Well	Windmill Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3/4</u>
Date Pump Installed: <u>2-10-05</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>12</u> Gallons Per Minute	Number of Stages: <u>11</u>

Pump Test Data	Method of Measuring Water Level Circle one
Date Well Tested: <u>2-10-05</u>	Air Line Electric Measuring Line Steel Tape
Static Water Level (A): <u>80</u> Feet Below Land Surface	Other (specify): <u>string weight</u>
Pumping Water Level (B): <u>NA</u> Feet Below Land Surface	For flowing well, measured shut in head: <u>NA</u> feet
Drawdown [(B) - (A)]: <u>NA</u> Feet Below Land Surface	Well yielded <u>12</u> GPM with a drawdown of
Test Pumping Rate: <u>12</u> Gallons Per Minute	<u>NA</u> feet after <u>24</u> hours of pumping
Duration of Pump Test (minimum 4 hours): <u>24</u> hours	

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Jones w. Mason
Print Name of Pump Installer and License No. (if applicable)

Jones w. Mason
Signature of Pump Installer

RECEIVED
MAR 14 2005
BY: OLWR