

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: N-196
L. S. Elevation: _____
E-log #: _____

County: Wayne
Permit #: _____
Driller: David West
Date drilling completed: 8-27-07

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

Well Owner Information	Well Location
Owner Name: <u>Ronald Hemeter</u>	Latitude: <u>31.37.</u> - Longitude: <u>88.44.</u> -
Mailing Address: <u>McFLWAIN DR.</u> <u>P.O. Box 344</u> <u>Waynesboro MS 39367</u> City State Zip Code	Method of Lat/Long (circle one): Conventional Survey, <u>DOT MAP</u> USGS quad, Hand-held GPS, Survey-grade GPS <u>NE 1/4 NW 1/4 Sec 31 Twn 8N Rng 7W</u>
Telephone No. <u>(601) 735-9122 9129</u>	Distance <u>7</u> Miles Direction <u>SW</u> of Nearest Town <u>Waynesboro</u>

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: _____

Date well drilling started: 8-27-07 Date well drilling completed: 8-27-07

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 20 feet above or below (circle one) land surface Date measured: 8-27-07

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 220 Well depth: 220 Well grouted to a depth of 10

Type of grout (circle one): Cement Bentonite Mix

Casing length: 200 feet Casing diameter: 4 inches Type of casing: Pvc

Screen length: 20 feet Screen diameter: 4 inches Type of screen: Pvc

Screen slot size: .010 inches Setting depth: From 200 feet to 220 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable): No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

David A. West 0-672
Print Name of Water Well Contractor and License No.

David A. West
Signature of Water Well Contractor

RECEIVED
SEP 24 2007
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____

Well #: N-196

Elevation: _____

County: Wayne
 Permit #: _____
 Driller: David West
 Date completed: 8-30-07

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

Well Owner Information	Well Location
Owner Name: <u>Donald Hemmeter</u>	Latitude: <u>31°37'</u> Longitude: <u>88°44'</u>
Mailing Address: <u>McElwain Dr.</u> <u>P.O. Box 344</u> <u>Waynesboro MS 39367</u>	Method of Lat/Long (circle one): <u>Conventional Survey</u> , <u>DOT MAP</u> USGS quad, Hand-held GPS, Survey-grade GPS
City: _____ State: _____ Zip Code: _____	<u>NE 1/4 NW 1/4 Sec 31 Twn 8N Rng 7W</u>
Telephone No. <u>(601) 735-9129</u>	Distance: _____ Direction: _____ Nearest Town: _____ <u>7 Miles SW of Waynesboro</u>

Pump Type Circle one	Power Type Circle one
Air Lift: _____ Jet: _____ <u>Submersible</u>	Diesel Engine: _____ Gasoline Engine: _____ Natural Gas: _____
Bucket: _____ Piston: _____ Turbine: _____	<u>Electric Motor</u> : _____ Hand: _____ Tractor PTO: _____
Centrifugal: _____ Rotary: _____ Flowing Well: _____	Windmill: _____ Other (specify): _____
Other (specify): _____	Horse Power Rating of Motor: <u>3</u>
Date Pump Installed: <u>8-31-07</u>	Setting Depth: <u>100</u> feet
Rated Pump Capacity: <u>35</u> Gallons Per Minute	Number of Stages: _____

RECEIVED

Pump Test Data	Method of Measuring Water Circle one
Date Well Tested: _____	Air Line: _____ Electric Measuring Line: _____
Static Water Level (A): _____ Feet Below Land Surface	Other (specify): _____
Pumping Water Level (B): _____ Feet Below Land Surface	For flowing well, measured shut in head: _____ feet
Drawdown [(B) - (A)]: _____ Feet Below Land Surface	Well yielded _____ GPM with a drawdown of _____ feet after _____ hours of pumping
Test Pumping Rate: _____ Gallons Per Minute	
Duration of Pump Test (minimum 4 hours): _____ hours	

SEP 24 2007
BY: OLWR

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

<u>David A. West</u> <u>0-672</u> Print Name of Pump Installer and License No. (if applicable)	<u>David A. West</u> Signature of Pump Installer
---	---