

SFU #7

State Well Report

Part 1

Mississippi Department of Environmental Quality
Office of Land and Water Resources
P.O. Box 10631
Jackson, MS 39289-0631
(601)961-5210
(601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
Well #: U120
L. S. Elevation: _____
E-log #: _____

County: Yazoo
Permit #: _____
Driller: Gary Rayborn
Date drilling completed: 6/25/12

State Law requires that this report be prepared by the driller in detail and filed with the Department within 30 days of completion of drilling of the well.

| Well Owner Information | Well Location |
|---|--|
| Owner Name: <u>Energy Drilling Inc</u> | Latitude: <u>32° 38' 48"</u> Longitude: <u>90° 37' 28"</u> |
| Mailing Address: <u>for Spooner Petroleum</u> | Method of Lat/Long (circle one): Conventional Survey, |
| <u>P.O. Box 905</u> | USGS quad, Hand-held GPS, Survey-grade GPS |
| <u>Natchez MS 39121</u> | NE ¼ NE ¼ Sec <u>68</u> Twn <u>9N</u> Rng <u>4W</u> |
| City State Zip Code | Distance Direction Nearest Town |
| Telephone No. (<u>601</u>) <u>446-5259</u> | <u>6</u> Miles <u>W</u> of <u>Sartoria</u> |

Well Data

Purpose of Well (circle one) Home Industrial Public Supply Irrigation Fish Culture Other: Rig Supply

Date well drilling started: 6/25/12 Date well drilling completed: 6/25/12

If flowing, method of flow regulation: Valve _____ Other (describe) _____

Static Water Level: 20 feet above or below (circle one) land surface Date measured: 6/25/12

Method of Measurement (circle one) steel tape electric tape air line other: _____

Hole depth: 100' Well depth: 100' Well grouted to a depth of 10 feet

Type of grout (circle one): Cement Bentonite Mix

Casing length: 80 feet Casing diameter: 4 inches Type of casing: PVC

Screen length: 20 feet Screen diameter: 4 inches Type of screen: PVC

Screen slot size: .020 inches Setting depth: From 80 feet to 100 feet

Type of completion (circle all applicable): Gravel packed Underreamed Telescoped Open hole Natural Development

Other (describe): _____

Top of lap pipe or reduction in casing: _____ feet. If telescoped or more than one screen, describe on back of page

Logs run (circle all applicable) No log run Electric Gamma Ray Density Sonic Neutron Other: _____

Name of organization running log(s): _____

I certify that the well was drilled, constructed, and completed in accordance with all applicable requirements of the Mississippi Department of Environmental Quality and/or the Mississippi Department of Health regulations and state laws.

RAYBORN DRILLING, INC. 0-60
Print Name of Water Well Contractor and License No.

[Signature]
Signature of Water Well Contractor

RECEIVED

JUL 11 2012
BY: OLWR

STATE WELL REPORT

Part 2

Pump Installer's Completion Report
 Mississippi Department of Environmental Quality
 Office of Land and Water Resources
 P.O. Box 10631
 Jackson, MS 39289-0631
 (601)961-5210
 (601)354-6938 (fax)

For Office Use Only:

Aquifer: _____
 Well #: U120
 Elevation: _____

County: Yazoo
 Permit #: _____
 Driller: Gary Rayborn
 Date completed: 6/25/12

This report should be prepared by the pump installer in detail and filed with the Department within 30 days of the installation of pump.

| Well Owner Information | Well Location |
|--|--|
| Owner Name: <u>Energy Drilling Inc</u> | Latitude: _____ Longitude: _____ |
| Mailing Address: <u>for Spooner Petro,</u> <u>P.O. Box 905</u> <u>Natchez MS 39121</u> | Method of Lat/Long (circle one): Conventional Survey, USGS quad, Hand-held GPS, Survey-grade GPS |
| City State Zip Code | <u>NE</u> ¼ <u>NE</u> ¼ Sec. <u>68</u> Twn <u>9N</u> Rng <u>4W</u> |
| Telephone No. <u>(601) 446-5259</u> | Distance Direction Nearest Town <u>6</u> Miles <u>W</u> of <u>Sartantia</u> |

| Pump Type Circle one | Power Type Circle one |
|---|---|
| Air Lift Jet <u>Submersible</u> | Diesel Engine Gasoline Engine Natural Gas |
| Bucket Piston Turbine | <u>Electric Motor</u> Hand Tractor PTO |
| Centrifugal Rotary Flowing Well | Windmill Other (specify): _____ |
| Other (specify): _____ | Horse Power Rating of Motor: <u>5 HP</u> |
| Date Pump Installed: <u>6/25/12</u> | Setting Depth: <u>84</u> feet |
| Rated Pump Capacity: <u>60</u> Gallons Per Minute | Number of Stages: <u>11</u> |

| Pump Test Data | Method of Measuring Water Level Circle one |
|---|--|
| Date Well Tested: <u>6/25/12</u> | Air Line <u>Electric Measuring Line</u> Steel Tape |
| Static Water Level (A): <u>20</u> Feet Below Land Surface | Other (specify): _____ |
| Pumping Water Level (B): _____ Feet Below Land Surface | For flowing well, measured shut in head: _____ feet |
| Drawdown [(B) - (A)]: _____ Feet Below Land Surface | Well yielded <u>60</u> GPM with a drawdown of _____ feet after _____ hours of pumping |
| Test Pumping Rate: <u>60</u> Gallons Per Minute | |
| Duration of Pump Test (minimum 4 hours): _____ hours | |

I HEREBY CERTIFY that the above statements are true to the best of my knowledge.

Gary Rayborn 0-60 _____
 Print Name of Pump Installer and License No. (if applicable) Signature of Pump Installer

RECEIVED
 JUL 11 2012
 BY: OLWR

