MISSISSIPPI DEPARTMENT OF ENVIRONMENTAL QUALITY
Office of Land and Water Resources

P. O. Box 10631
Jackson, MS 39289-0631
WATER WELL DRILLERS LOG

COUNTY WELL LOCATED: Forrest	
WELL NUMBER: H 2048	CODED
DATE WELL COMPLETED: July 10 1998	
PERMIT NUMBER	
NAME OF DRILLING FIRM: K&T	

NAME & MAILING ADDRESS OF LANDOWNER
Todd Roseberry
Rock Hill community

WELL LOCATION: SEC 1 TOWNSHIP T2 (N) S RANGE R13 (E) W

DISTANCE 8 Miles DIRECTION NW of NEAREST TOWN Brooklyn

OTHER LANDMARK

WELL PURPOSE: (Home) Irrigation, Municipal, Industrial, Fish Pond, etc.
Home

PUMP DATA

PUMP TYPE (Circle One): (Submersible) Turbine, Jet Flowing Well, Other (Describe)

POWER TYPE (Circle One): (Electric) Tractor, Diesel, Gasoline, Butane, Other (Describe) H/P

Pump Capacity (GPM)	No. of Stages	Setting Depth
12		120 FT.

PUMP TEST

Well yielded 12 GPM with a drawdown of ft. after hours of pumping

WELL DATA

Well Depth	Casing Diameter (In.)	Casing Length (Ft.)
130	4	120
Type of Casing	**Hole Depth**	**Depth to Static Water Level**
PVC	130	65 ft

TYPE OF COMPLETION: (Circle One or More): Gravel Packed, Underreamed, Telescoped, (Natural Development) Open Hole, Other (Describe)

WELL GROUTED TO A DEPTH OF 10 FEET
Type Grout (circle one): Cement, Bentonite, or (Mix)

LOG DATA

TYPE OF LOG RUN (Circle One): No Log Run, Electric, Gamma Ray, Density, Sonic, Neutron, Other (Describe)

Name of Organization Running Log

GEOLOGIC DATA (Office Use Only)

Surface Elev.	Geologic Unit	Unit Thickness	Depth to Top
Subs. SWL	Date	Analysis	Aquifer Test

Driller's Remarks

Top of Lap Pipe or Reduction in Casing
FEET — IF TELESCOPED OR MORE THAN ONE SCREEN: USE BACK PAGE

SCREEN DATA

Diameter - Inches	Length - Feet	Slot Size - Inches
4	10	12
Screen Type	**Depth to Bottom - Feet**	
PVC	130	

DESCRIPTION OF FORMATIONS ENCOUNTERED	FROM	TO
Topsoil	0	10
Red sand	10	40
clay gravel	40	70
clay	70	100
sand	100	130

FORMATIONS (Continued) — FROM — TO

IF MORE SPACE IS NEEDED, USE BACK

RECEIVED
MAY 21 1999
Dept. of Environmental Quality
Office of Land & Water Resources